

Australia Pacific LNG

Volume 4: LNG Facility Chapter 24: Environmental Management Plan



Contents

24.	Environmental management plan1		. 1
24.1	Introduction		. 1
	24.1.1	Objectives and scope	. 1
	24.1.2	Environmental management plan format	. 1
	24.1.3	Environmental management plan implementation	. 2
24.2	Proje	ect description and petroleum activities	. 2
	24.2.1	LNG facility	. 3
24.3	Heal	Ith, safety and environmental management system	. 5
	24.3.1	Policy and leadership	.6
	24.3.2	Risk assessment	. 8
	24.3.3	Legal requirements and standards of operation	. 8
	24.3.4	Strategic planning, goals & objectives	. 8
	24.3.5	Structure and responsibility	. 8
	24.3.6	Programs and procedures	10
	24.3.7	Asset and operations integrity	10
	24.3.8	Emergency preparedness	10
	24.3.9	Awareness, training and competency	10
	24.3.10	Non-conformity, investigation and preventive action	10
	24.3.11	Communications	10
	24.3.12	2 Document control and records	12
	24.3.13	Measuring and monitoring	12
	24.3.14	Audits	12
	24.3.15	S Review	12
24.4	Reha	abilitation program and financial assurance	13
24.5	Land	d management	13
	24.5.1	Environmental values	13
	24.5.2	Potential impacts	14
	24.5.3	Land management	15
24.6	Terre	estrial ecology	21
	24.6.1	Environmental values	21
	24.6.2	Potential impacts	22



	24.6.3 Terrestrial ecology management	22
24.7	Aquatic ecology	26
	24.7.1 Environmental values	
	24.7.2 Potential impacts	27
	24.7.3 Aquatic ecology management	27
24.8	Marine ecology	
	24.8.1 Environmental values	
	24.8.2 Potential impacts	29
	24.8.3 Marine ecology management	
24.9	Surface water	
	24.9.1 Environmental values	
	24.9.2 Potential impacts	
	24.9.3 Surface water management	
24.10) Groundwater	
	24.10.1 Environmental values	
	24.10.2 Potential impacts	
	24.10.3 Groundwater management	
24.11	Coastal environment	
	24.11.1 Environmental values	
	24.11.2 Potential impacts	
	24.11.3 Coastal environment management	
24.12	2 Air quality	
	24.12.1 Environmental values	
	24.12.2 Potential impacts	40
	24.12.3 Air quality management	40
24.13	3 Greenhouse gases	42
	24.13.1 Environmental values	42
	24.13.2 Potential impacts	43
	24.13.3 Greenhouse gas management	43
24.14	Noise and vibration	44
	24.14.1 Environmental values	44
	24.14.2 Potential impacts	44
	24.14.3 Noise and vibration management	45



24.15	Waste management	47
	24.15.1 Environmental values	47
	24.15.2 Potential impacts	47
	24.15.3 Waste management	47
24.16	Traffic and transport	51
	24.16.1 Environmental values	51
	24.16.2 Potential impacts	51
	24.16.3 Traffic and transport management	51
24.17	/ Indigenous cultural heritage	54
	24.17.1 Environmental values	54
	24.17.2 Potential impacts	55
	24.17.3 Indigenous cultural heritage management	55
24.18	Shared cultural heritage	56
	24.18.1 Environmental values	56
	24.18.2 Potential impacts	56
	24.18.3 Shared cultural heritage management	56
24.19	Safety	57
	24.19.1 Environmental values	57
	24.19.2 Potential impacts	57
	24.19.3 Safety management	57
24.20	Decommissioning	60
	24.20.1 LNG facility	60
24.21	Social impact management plan	62
	24.21.1 Project summary	62
	24.21.2 Community engagement strategy	62
	24.21.3 Implementation and monitoring	65
	24.21.4 Draft SIMP	69
Figures	S	
Figure 24	4.1 LNG facility study area	4
Figure 24	4.2 HSEMS elements and continual improvement cycle	6



Tables

Table 24.1 Environmental plan structure	2
Table 24.2 Roles and responsibilities	9
Table 24.3 Geology, topography, geomorphology, soils and land contamination management – construction	15
Table 24.4 Geology, topography, geomorphology, soils and land contamination management – operation	18
Table 24.5 Landscape and visual management – construction	20
Table 24.6 Landscape and visual management – operation	20
Table 24.7 Terrestrial ecology – construction	22
Table 24.8 Terrestrial ecology – operation	25
Table 24.9 Environmental values	26
Table 24.10 Aquatic ecology – construction	27
Table 24.11 Aquatic ecology – operation	28
Table 24.12 Marine ecology – construction.	30
Table 24.13 Marine ecology – operation	31
Table 24.14 Surface water – construction	33
Table 24.15 Surface water – operation	34
Table 24.16 Groundwater – construction	36
Table 24.17 Groundwater – operation	36
Table 24.18 Coastal environment – construction	38
Table 24.19 Coastal environment – operation	38
Table 24.20 Air quality – construction	40
Table 24.21 Air quality – operation	41
Table 24.22 Greenhouse gases – construction and operation	43
Table 24.23 Noise and vibration – construction	45
Table 24.24 Noise and vibration – operation.	46
Table 24.25 Waste management – construction	47
Table 24.26 Waste management – operation	49
Table 24.27 Traffic and transport – construction	51
Table 24.28 Traffic and transport – operation	53
Table 24.29 Indigenous cultural heritage – construction and operation	55
Table 24.30 Shared cultural heritage – construction and operation	56



Table 24.31	Hazard and risk management – construction and operation	57
Table 24.32	Emergency response – construction and operation	59
Table 24.33	Decommissioning- LNG facility	60
Table 24.34	Project summary	62
Table 24.35	Community engagement strategy	63
Table 24.36	Draft social impact management plan	70



24. Environmental management plan

24.1 Introduction

24.1.1 Objectives and scope

This environmental management plan (EM Plan) has been developed from the findings of Volume 4 of the environmental impact statement (EIS) for the construction, operation and decommissioning of the Australia Pacific LNG facility proposed for near Laird point, Curtis Island. It has been developed in accordance with the terms of reference issued for the Project and aims to meet the requirements for the EM Plans as specified in section 310D of the *Environmental Protection Act 1994* (EP Act). It has been designed to be read as a stand-alone document and in doing so:

- Summarises all of the environmental values, potential impacts and management strategies for the LNG facility identified in the EIS
- Details the proposed performance criteria and implementation strategies to prevent or minimise environmental impacts
- Provides the government authorities and stakeholders with evidence that the environmental management for the Project is acceptable through demonstrating how Australia Pacific LNG environmental protection commitments will be achieved.

24.1.2 Environmental management plan format

Three EM Plans have been developed as part of the Australia Pacific LNG EIS: gas fields (Volume 2 Chapter 24), gas pipeline (Volume 3 Chapter 24) and LNG facility. This chapter details the EM Plan for the construction, operation and decommissioning (including rehabilitation) of the LNG facility.

The EM Plan is separated into the following components:

- Land management
- Terrestrial ecology
- Aquatic ecology
- Marine ecology
- Surface water
- Groundwater
- Coastal environment
- Air quality
- Greenhouse gases
- Noise and vibration
- Waste management
- Traffic and transport
- Indigenous cultural heritage



- Shared cultural heritage
- Safety
- Social.

Each component follows the structure as per Table 24.1. In instances where there are overlaps between the monitoring and auditing requirements these rows have been combined.

Table 24.1	Environmental	plan	structure
		P	

Element/issue	Aspect of construction or operation to be managed (as it affects environmental
	values)
Operational policy	The operational policy or management objective that applies to the element
Performance criteria	Measurable performance criteria (outcomes) for each element of the operation
Implementation strategy	The strategies, tasks or action program (to nominated operational design standards) that would be implemented to achieve the performance criteria
Monitoring	The monitoring requirements to measure actual performance (i.e. specified limits to pre-selected indicators of change)
Auditing	The auditing requirements to demonstrate implementation of agreed construction and operation environmental management strategies and compliance with agreed performance criteria
Reporting	Format, timing and responsibility for reporting and auditing of monitoring results
Corrective action	The action (options) to be implemented in case a performance requirement is not reached and the person(s) responsible for action (including staff authority and responsibility management structure)

24.1.3 Environmental management plan implementation

The elements of the EM Plan will be updated to incorporate further information, changes in environmental management measures in the light of ongoing monitoring results, new techniques and relevant legislative requirements. Implementation strategies may include a wide range of measures. Such measures must be directed to achieving the performance criteria set out in the EM Plan and statutory requirements. They may include the implementation strategies contained in the EM Plan or may include other measures, provided those other measures achieve the performance criteria and statutory requirements.

24.2 Project description and petroleum activities

Australia Pacific LNG proposes to develop a world scale long-term coal seam gas (CSG) to liquid natural gas (LNG) project in Queensland. The 30 year project will involve:

- Development of the Walloons gas fields in the Surat and Bowen Basins in the Queensland Western Downs region with up to 10,000 CSG wells
- Construction and operation of a 450km high pressured underground gas transmission pipeline to connect the Walloons gas fields with the LNG facility



 Construction and operation of an LNG facility near Laird Point, Curtis Island for export of approximately 18 million tonnes per annum (Mtpa) of LNG.

The LNG facility will be constructed and operated by ConocoPhillips Australia Pty Ltd (ConocoPhillips) on behalf of Australia Pacific LNG.

24.2.1 LNG facility

Australia Pacific LNG's proposed LNG facility is intended to be developed in stages to a nominal capacity of approximately 18Mtpa. The ultimate configuration of the LNG facility is yet to be determined, but is currently expected to comprise four LNG trains, each nominally producing 4.5Mtpa of LNG. To produce 4.5Mtpa of LNG, each train will require approximately 270 Petajoules of CSG per annum which is roughly equivalent to 11 million m³ of LNG per annum. Initially, it is proposed to construct two LNG trains. The timing of construction of subsequent trains will depend on the LNG market and gas field development. The ultimate gas requirements and train configuration will be determined during the front end engineering and design (FEED) phase of the Project.

The LNG facility (refer Figure 24.1) will be located on Curtis Island (in the area of the Curtis Island Industry Precinct, GSDA) and in the adjacent marine area of Port Curtis. Curtis Island is approximately 10km northwest of Gladstone on the Central Queensland coast.

The site for the LNG facility will cover approximately 270ha which includes a reclamation area of approximately 39ha needed for facility infrastructure. A seabed lease of approximately 325ha is also proposed. The LNG facility footprint covers approximately 156ha of the project site on Curtis Island

The study area is comprised of Lot 3 on SP225924 and the north-western portion of Lot 4 on SP225924, which are situated within the mid-west corner of Curtis Island adjacent to Laird Point and bound by Graham Creek to the north and Targinie Passage to the west. Note that Lot 3 is the approximate location of the LNG plant and Lot 4 has been designated as the Curtis Island Infrastructure Corridor which will be a shared area for gas pipelines to all the Curtis Island LNG projects.





Figure 24.1 LNG facility study area

The LNG facility is planned to operate 24 hours per day, seven days a week and will utilise ConocoPhillips' proprietary Optimized Cascade[®] technology which is a proven and reliable technology well suited to CSG application. The Darwin LNG facility, which was developed by ConocoPhillips and its joint venture partners, utilises this technology and is of similar design to that being planned by Australia Pacific LNG for this development. Each LNG train will utilise six turbines to drive the primary refrigeration compressors.

It is anticipated that the LNG facility will consist of the following major components:

- Processing facilities (4 x 4.5Mtpa LNG trains)
- LNG storage tanks (3)
- LPG storage tanks (2)
- Marine infrastructure:



- Loading jetty and wharfs to transfer LNG product to tankers for shipping to market or receipt of shipments of LPG
- A materials offloading facility, which will also serve as a ferry terminal, for the transfer of construction materials and heavy equipment to/from the Project site
- A temporary "rock dock" to facilitate early transfer of bulk aggregate and waste
- Flares process gas, wet /dry gas and marine
- Sewage treatment plant
- Seawater desalination plant
- LNG facility site infrastructure (including the workshops, offices and warehouses, laboratory, fuel and chemical storage facilities, access roads, laboratory)
- Construction workforce offices and warehouses and temporary accommodation facilities
- Mainland facilities for the transport of materials, equipment and personnel to Curtis Island.

Dredging required for shipping access to the LNG facility will be provided for by the Gladstone Ports Corporation (GPC), as part of the Western Basin Dredging and Disposal Project for which the GPC is currently undertaking an EIS process.

24.3 Health, safety and environmental management system

The EM Plan is a document within the health, safety and environment management system (HSEMS) of the operator. As ConocoPhillips is the Australia Pacific LNG joint venture partner responsible for the construction and operation of the LNG facility on behalf of Australia Pacific LNG, this EM Plan has been developed to be consistent with other documents within ConocoPhillips' HSEMS. This EM Plan summarises the environmental values, potential impacts and management strategies for the construction, operation and decommissioning of the Australia Pacific LNG facility. Throughout project implementation, other environmental and social management plans will be required to specifically address management strategies for specific activities or environmental aspects. These will be developed to be consistent with this EM Plan as well as the overall HSEMS.

The HSEMS outlines the systematic identification, prioritisation and control of operational health, safety and environmental risks on a continual basis. In addition, the HSEMS provides guidance and health, safety and environmental roles and responsibilities for the line organisation's managers, employees and contractors and is a primary tool and source of information on managing HSE requirements.

The framework for the HSEMS is based on the continual improvement methodology of plan-doassess-adjust and consists of 15 individual elements. The phases of the continual improvement loop are executed through a set of elements that interpret, support and provide further details to the requirements of the health, safety and environment policy and are illustrated in Figure 24.2.





Figure 24.2 HSEMS elements and continual improvement cycle

24.3.1 Policy and leadership

ConocoPhillips has developed a health safety and environment policy that governs their efforts to improve health and safety performance as well as environmental stewardship and is shown in Figure 24.3.

ConocoPhillips was recognised by the Northern Territory Minerals Council Resource Awards of Excellence, in the category of Environmental Management for its Darwin LNG plant in 2007. This was awarded as a result of the following:

- Minimisation of greenhouse gas emissions
- Wickham Point management of heritage values, terrestrial vegetation including mapping
- Darwin Harbour conservation values.



Health, Safety and Environment Policy

Our Commitment ...

ConocoPhillips is committed to protecting the health and safety of everybody who plays a part in our operations, lives in the communities in which we operate or uses our products. Wherever we operate, we will conduct our business with respect and care for both the local and global environment and systematically manage risks to drive sustainable business growth. We will not be satisfied until we succeed in eliminating all injuries, occupational illnesses, unsafe practices and incidents of environmental harm from our activities.

Our Plan ...

To meet our commitment, ConocoPhillips will:

- Demonstrate visible and active leadership that engages employees and service providers and manage health, safety and environmental (HSE) performance as a line responsibility with clear authorities and accountabilities.
- Ensure that all employees and contractors understand that working safely is a condition of employment, and that they are each responsible for their own safety and the safety of those around them.
- Manage all projects, products and processes through their life-cycles in a way that protects safety and health and minimizes impacts on the environment.
- Provide employees with the capabilities, knowledge and resources necessary to instill personal ownership and motivation to achieve HSE excellence.
- Provide relevant safety and health information to contractors and require them to provide proper training for the safe, environmentally sound performance of their work.
- Measure, audit and publicly report HSE performance and maintain open dialogue with stakeholder groups and with communities where we operate.
- Work with both governments and stakeholders where we operate to develop regulations and standards that improve the safety and health of people and the environment.
- Maintain a secure work environment to protect ourselves, our contractors and the company's assets from risks of injury, property loss or damage resulting from hostile acts.
- Communicate our commitment to this policy to our subsidiaries, affiliates, contractors and governments worldwide and seek their support.

Our Expectations ...

Through implementation of this policy, ConocoPhillips seeks to earn the public's trust and to be recognized as the leader in HSE performance.

James J. Mulva Chairman and Chief Executive Officer ConocoPhillips

John Carrig President and Chief Operating Officer ConocoPhillips



24.3.2 Risk assessment

Risk assessment is a process that evaluates the likelihood (probability and exposure) and consequences (magnitude) of positive and negative environmental effects occurring as a result of exposure to one or more hazards. Risk is defined in Australia/New Zealand Standard ISO 31000:2009 Risk management - Principles and guidelines (AS/NZS ISO 31000) as an effect of uncertainty on objectives. AS/NZS ISO 31000 provides the following additional notes to assist in understanding risk:

- Risk can be characterised by reference to potential events and consequences, or a combination of these
- Risk is often expressed as a combination of the consequence of an event and the associated likelihood of occurrence

Consistent with Australia Pacific LNG's approach to risk management, risk-based assessments have been undertaken as an essential element for all the EIS studies. Mitigation and management measures documented in this EM Plan have been developed with reference to the risks identified and assessed.

24.3.3 Legal requirements and standards of operation

The systems and procedures behind the construction activities and eventual operations are to comply with regulation and code. In addition, there are expected industry standards of care to be utilised and followed in each the construction and operations phases. These may apply to building standards and codes for health practices and requirements, such as for water quality, food service and accommodation.

24.3.4 Strategic planning, goals & objectives

During the construction and operation phases of the Project, there will be regular and periodic development of goals and objectives in a strategic planning format. These planning efforts will be focused on continuous improvement and will apply across all of the HSEMS elements.

24.3.5 Structure and responsibility

All personnel (including contractors and visitors) involved in the Project are required to adhere to the general environmental duty as specified under Section 319 of the EP Act, "A person must not carry out any activity that causes, or is likely to cause, environmental harm unless the person takes all reasonable and practicable measures to prevent or minimise the harm (the general environmental duty)". Personnel responsibilities include:

- Complying with the requirements of environmental legislation
- Undertaking all activities in an environmentally responsible manner
- Complying with specific requirements of the development assessment approvals, and supporting documentation
- Conducting their activities in accordance with the requirements of this EM Plan
- Participating in training related to environmental awareness

Specific roles and responsibilities for the Project are provided in Table 24.2.



Table 24.2	Roles and responsibilitie	s
------------	---------------------------	---

Responsible Party	Responsibilities
Australia Pacific LNG	 Nominate roles and responsibilities – e.g. Environment Manager (or similar role title)
	 Ensure the Project is executed in accordance with the Company's environmental goals
	 Formulate general environmental management strategies to be detailed and implemented by the relevant contractors/operators
	Develop the EM Plan for the EIS
	Liaise with relevant organisations in relation to issues associated with the Project such as overall approvals and permits
	Obtain relevant licences and permits associated with the construction and operation of the LNG facility
	Report environmental complaints and incidents to regulatory agencies
Construction Contractor	 Nominate a Construction Manager and Environmental Manager (or similar role title)
	Develop, implement, monitor and maintain effectiveness of EM Plan
	Ensure the necessary resources and processes are in place to implement the construction component of the EM Plan
	 Ensure non-conformances are identified, recorded, reported if required and rectified
	 Investigate and report complaints and environmental incidents to Australia Pacific LNG
	 Complete EM Plan audits and provide regular communication to Australia Pacific LNG on the results
Operator (ConocoPhillips)	 Nominate an Operations Manager and Environmental Manager (or similar role title)
	Develop, implement, monitor and maintain effectiveness of EM Plan
	 Ensure the necessary resources and processes are in place to implement the operation component of the EM Plan
	 Ensure non-conformances are identified, recorded, reported if required and rectified
	 Investigate and report complaints and environmental incidents to Australia Pacific LNG
	 Complete EM Plan audits and provide regular communication to Australia Pacific LNG on the results
Corporate environmental group (ConocoPhillips, on behalf of	 Provide expert advice on environmental matters and corrective actions as requested
Australia Pacific LNG)	Assist with corporate environmental auditing, monitoring and training
	 Knowledge sharing and transfer of good practices



24.3.6 Programs and procedures

The application of various HSE programs, be it recycling, safety improvement and self-audit programs all come under this element of the HSEMS. Thorough procedures against which measures of performance and compliance can be applied and audited are important in the HSEMS.

24.3.7 Asset and operations integrity

Integration of operations and operations integrity, inclusive of maintenance procedures and regiment, into the design, quality control, construction and commissioning phases of a project all serve to support the HSEMS element of asset & operations integrity. Accounting for operations requirements and maintenance requirements, borne out of operations excellence, in the design phase, and then assuring that these are carried through to the final installation, are critical.

24.3.8 Emergency preparedness

Regardless of the phase of the Project, being in a constant state of preparedness to respond to the unexpected, in a trained and prepared manner, reduces the impact of the emergency and hastens the return of the project or operations to normal business. Developing emergency response procedures, insuring that assets and resources are in place to respond and address the emergency and that personnel are trained in both the procedures and the various plausible emergency scenarios, are all part of this HSEMS element.

24.3.9 Awareness, training and competency

All personnel involved in the Project (including contractors and visitors) will be required to undergo environmental training and induction programs that are appropriate to their level of involvement. Managers and supervisors will be responsible for ensuring that personnel under their control have the necessary skills and training to conduct their activities in accordance with the requirements of this EM Plan. They will also be responsible for identifying additional training and competency that their personnel may require.

Ongoing awareness of the EM Plan will be conducted through regular toolbox meetings with personnel.

24.3.10 Non-conformity, investigation and preventive action

Non-conformances are identified through a variety of processes including audits, inspections, complaints and incidents or emergencies.

All non-conformances are recorded, assessed for significance, investigated based on its significance, corrective actions established and tracked through to completion. Non-conformances include incidents and/or injury and may also include near misses, procedure breaches, deficiencies or other items. It is the significance or the potential risk of the non-compliance that drives the processes.

Element 10 of the ConocoPhillips HSEMS outlines the processes involved in the tracking of nonconformities, investigation and preventative actions and will be used for this EM Plan.

24.3.11 Communications

Communications incorporate both internal and external parties. Procedures will be developed by the Construction Contractor and Operator to ensure that matters relating to the implementation of the EM



Plan are communicated to all personnel. In particular, communication of complaints and environmental incidents/emergencies will be handled in the follow manner.

Complaint handling

The Construction Contractor (construction stage) and Operator (operation stage) will be responsible for the investigation and resolution of all complaints received at the site.

It is the responsibility of the Construction Contractor (construction stage) and Operator (operation stage) to develop a complaint logging and handling procedure. Complaints will be logged as follows:

- Name, address and contact number for complainant
- Time and date of complaint
- Reasons for the complaint as stated by the complainant
- Investigations undertaken in response to the complaint
- Conclusions formed
- Actions taken to resolve complaint
- Any abatement measures implemented to mitigate the cause of the complaint
- Name and contact details of the person responsible for resolving the complaint.

The Construction Contractor (construction stage) and Operator (operation stage) will be responsible for forwarding the details of the complaint, including any corrective actions undertaken, to Australia Pacific LNG.

Environmental incidents and emergencies

Environmental incidents and emergencies will be reported to the appropriate regulatory agency, as required. In the event of an incident, an environmental incident report form will be completed. The report will record the following, as a minimum:

- The name and telephone number of the designated contact person
- The location of the emergency or incident
- The date and time of the release
- The time the authority holder became aware of the emergency or incident
- The estimated quantity and type of any substances involved in the incident
- The actual or potential suspected cause of the release
- A description of the effects of the incident including any environmental harm that has occurred or may occur as a result of the release
- Any sampling conducted or proposed, relevant to the emergency or incident
- Actions taken to prevent any further release and mitigate any environmental harm caused by the release

An environmental incident register will be maintained in accordance with record control procedures.



24.3.12 Document control and records

All relevant persons/organisations involved in environmental management will maintain a document control system for recording environmental management activities, monitoring data (water sampling, etc) and relevant events (complaints, environmental incidents, etc). The system will be as simple as practicable, maintained in a legible condition and be readily interpretable by a third party.

24.3.13 Measuring and monitoring

Monitoring will occur during all stages of the Project to ensure that activities associated with the LNG facility meet the operational policy and performance criteria within each component of the EM Plan. Monitoring will be conducted by suitably qualified personnel in accordance with required sampling methodologies.

Specific monitoring requirements for the different components are detailed within each management plan. Results from all monitoring undertaken as part of this EM Plan will be maintained and be available within the timeframes required under environmental licensing requirements for the Project.

24.3.14 Audits

The Construction Contractor and Operator are responsible for monitoring and auditing the environmental performance of all persons/organisations involved in their respective stage of the Project. This auditing is separate from the auditing requirements listed under each of components of the EM Plan and is designed to evaluate whether the entire EM Plan is being implemented and maintained.

The Construction Contractor and Operator will prepare audit reports detailing the outcome of each audit.

All personnel will be encouraged to report minor events to act as an alert to environmental risks and to maintain a program of continual improvement.

24.3.15 Review

The elements of the EM Plan will be regularly reviewed and revised to reflect Project changes and new developments. Reviews, at varying levels of detail, as appropriate, will include assessing opportunities for improvement and the need for changes to the EM Plan and will be conducted at the following frequencies:

- Annually
- When feedback is received from regulatory agencies
- When conditions arising from the Project's approval and subsequent permits, authorities and/or licenses are issued
- When changes to or new operating methods are proposed for the LNG facility.

During the review of the element of the EM Plan the following items will be considered:

- Summary of complaints/incidents and response actions
- Summary of results of monitoring and auditing conducted under the EM Plan
- Assessment of the performance criteria for each component within the EM Plan



- Assessment of opportunities for improvement of environmental performance
- Suggested amendments required to the EM Plan.

24.4 Rehabilitation program and financial assurance

This EM Plan incorporates a rehabilitation program for land that is proposed to be disturbed as part of the construction and operation of the LNG facility. Table 24.33 outlines the rehabilitation program for the LNG facility.

As part of the rehabilitation program, a financial assurance for the LNG facility must also be determined and provided. This financial assurance is held as a security to cover the likely costs and expenses associated with rehabilitation of disturbed areas.

During the application stage for the environmental authority, Australia Pacific LNG will calculate the financial assurance for the construction and operation of the LNG facility. The calculation will be in accordance with the Department of Environment and Resource Management's guidelines at the time. The assurance of responsibility may be part of the land purchase agreement for the LNG facility site.

24.5 Land management

24.5.1 Environmental values

Geology

Three geologic units occur within the general area of the LNG facility. These are the Palaeozoic-age Wandilla Formation of the Curtis Island group, Quaternary alluvium and Holocene miscellaneous unconsolidated sediments.

The Holocene miscellaneous sediments ('mudflats, salt pans or swamp deposits') overlie the Wandilla Formation bedrock in the flat central western area of the LNG facility and northern areas of the LNG pipeline corridor. The Wandilla Formation has been subjected to regional metamorphism and deformation (thrust faulting) and is comprised of mudstone, quartz greywacke, pale grey chert and lithic sandstone (locally containing silicified oolites), siltstone, jasper, chert and slate and local schist. This faulting and associated metamorphism accounts for the northwest trending ridges and areas of rock outcrop within the study area.

The Quaternary alluvium, located to the east and south of the LNG facility is typically comprised of clay, silt, sand or gravel.

Holocene miscellaneous sediments comprise the estuarine channels and banks, intertidal and supratidal flats and coastal grasslands and typically comprise mud, sandy mud, muddy sand and minor gravel. By nature, these materials are often potentially acid sulfate soils and are located in the central to western portion of the study area.

Topography and geomorphology

The topography of Curtis Island is comprised of level to undulating terrain with intertidal mud flats and supratidal salt pans on the coast rising to steeply graded (>30% slope) low round hills. The LNG facility, located in a small embayment on the south western corner of Curtis Island near Laird Point, is surrounded by steeply sloping low round hills (commonly >20% slope) to the north, south and east, but the LNG facility site is predominantly comprised of gently undulating flats (<2%). The western



foreshore flats within the study area extend approximately 200m to 400m from the shore. Several small drainage lines traverse these flats.

Soils

Soils within the study area consist of hydrosols derived from Holocene aged miscellaneous unconsolidated sediments with some deposits of Quaternary alluvium material sodosols (with some chromosols and kurosols) derived from the Wandilla Formation and comprising gravely texture contrast soils located mainly at the western low round hills and rudosols derived from the Wandilla Formation and comprising unconsolidated material located at the eastern low round hills and gently undulating flats.

Land contamination

The LNG facility is generally anticipated to be free from adverse concentrations of contaminants. Based on the site history and soil analyses, the following findings have been reported:

- No development has occurred within the study area
- No notifiable activities have been conducted within the study area
- The land use was primarily bushland with some cattle grazing
- Soil and groundwater investigations indicated that hazardous contaminants were not present.

Landscape and visual amenity

The area proposed for the LNG facility comprises enclosed forested hills and valleys and intertidal land systems, such as mangroves, salt marsh and mudflats, contributing to a unique coastal landscape character. These landscape patterns are a major influence on the visual quality of the landscape.

There are extensive open views from the proposed site across the water to heavy industry and port facilities and mountain ranges to the west, and views north and east of a tree covered Curtis Island. These views visually dominate the character of the landscape.

Chapter 3 of the Curtis Coast Regional Coastal Management Plan identifies the key values of the south western portion of Curtis Island. From this, environmental values relevant to landscape and visual amenity are listed below:

- Protection of coastal landscape values
- Protection of biodiversity values and fauna habitats
- Protection of cultural heritage values
- Protection of outdoor recreational values.

24.5.2 Potential impacts

The potential impacts are as follows:

- Changes to topography
- Changes to local drainage patterns
- Degraded downstream water quality



- Contamination of soil and groundwater
- Degraded soil structure
- Destabilisation of soils
- Localised slope instability
- Increased salinity leading to poor rehabilitation and corrosion of civil structures
- Loss of topsoil quality and quantity
- Undermining of structures (roads, buildings, fencing)
- Visual intrusions on the landscape
- Displacement of aquatic and terrestrial fauna due to lighting

24.5.3 Land management

Table 24.3 Geology, topography, geomorphology, soils and land contamination management – construction

Element/issue	Geology, topography, geomorphology, soils and land contamination management – construction
Operational policy	Minimise environmental impacts caused by soil loss and erosion
	Minimise environmental impact arising from disturbance of acid sulfate soils
	No contamination of soils from construction of the LNG facility
	Manage any pre-existing contaminated soils such that the extent of contamination is not exacerbated
Performance criteria	LNG facility not added to the Queensland contaminated land register
	No contamination of land from construction activities
	All pre existing contaminated sites are identified prior to construction
	No failures of erosion and sediment control measures
Implementation strategy	Geology
	Undertake a geotechnical assessment of the main areas requiring excavation during the front end engineering and design phase. This will include identifying the type of equipment required and assessing the associated environmental effects in relation to noise and dust
	Reuse excavated material on-site, where practicable. A crusher may be engaged to render any excavated rock suitable for reuse on site, including use as rip-rap
	If rock breaking and/or blasting is required, consideration will be given to any surrounding land use which is sensitive to vibration
	Seismicity
	Design structures in accordance with Australian Standard AS1170.4:2007
	Extractive resources



Element/issue	Geology, topography, geomorphology, soils and land contamination management – construction
	Consider use of mobile crushers on the Project so excess rock excavated can be utilised to minimise the need to quarry materials
	Reuse materials used during construction, where feasible, to reduce the need for quarried materials
	Topography and geomorphology
	Set proposed site levels to reduce the need to create significant cut and fill areas
	Reuse construction materials to reduce the volume required from off-site sources
	Conduct slope stability assessment on areas where clearing works are required on steep and very steep slopes
	Soils
	Direct stripped topsoil to areas where a similar soil is required. Where this is not practicable the topsoil will be stockpiled and kept separate from vegetation and subsoil stockpiles
	Manage topsoil stockpiles to maintain viability
	Seed topsoil stockpiles where required
	Salinity
	Undertake geotechnical investigations to assess suitable corrosion protection requirements. Soil will be managed to minimise potential blending between non-saline and highly saline soils
	Land contamination
	Store and handle chemicals and fuels (including wastes) in accordance with relevant Australian standards (e.g. AS1940:2004, AS3833:2007, AS3780:1994 etc.)
	Conduct refuelling of plant and vehicles in designated areas away from sensitive receptors
	Strategically locate spill clean up kits throughout the construction site
	Train staff in use of spill kits and response to spills
	Locate tank storage above ground
	Locate spray irrigation of treated waters away from sensitive receptors
	Undertake weed control by suitably trained contractors
	Investigation procedure for contamination incidents

During construction, commissioning, operation and decommissioning, confirmed and potential contamination of land will be immediately reported to the LNG facility supervisor. The LNG facility supervisor will determine if further actions are needed in regard to fulfilling corporate and legislative responsibilities. Further actions may



Element/issue	Geology, topography, geomorphology, soils and land contamination management – construction
	include, but not be limited to:
	• An investigation into the cause(s) of the incident
	A qualitative assessment of the extent and severity of the incident and any impacts to environmental values
	 Notification and cooperation with DERM in accordance the provisions of the EP Act
	 Undertaking a detailed contamination investigation in accordance with relevant regulatory guidelines
	 Where necessary, the detailed contamination investigation will determine the need for subsequent remediation and validation to retain the environmental values of the affected area
	Erosion and sediment control
	Develop and implement a sediment and erosion control plan for the site
	Divert uncontaminated water around the construction site. Within the site, divert water around excavations and stockpiles
	Stabilise diversion structures with rip-rap or equivalent to minimise erosion risk
	Install appropriate erosion control measures around the stockpile areas in accordance with Engineers Australia, Queensland Division guidelines; "Soil Sediment and Erosion Control Engineering Guidelines for Queensland Construction Sites (Sections A5 – A6)"
	Construct erosion control measures and, if required, sediment detention structures on the downhill side of the excavation areas
	Use contour banks at appropriate intervals where tracks go down slopes to produce sheet flow rather than concentrated flow and directed to discharge at multiple locations at low velocities and volumes
	Create stable slopes and where appropriate revegetate soon after disturbance
	Use chemical surface stabilisers or physical alternatives (crushed rock) to treat stockpiles and/or exposed soil areas, such as unsealed access tracks, which are exposed for prolonged periods or have been identified as problem soils (erosive/dispersive)
	Acid sulfate soils
	Undertake geotechnical investigations pre-construction to assess design and construction techniques prior to construction
	Undertake a detailed acid sulfate soil investigation and develop an acid sulfate management plan prior to construction
	Dust control
	Select on-site roads to minimise road length



Element/issue	Geology, topography, geomorphology, soils and land contamination management – construction
	Surface on-site roads with stone and/or geotextile or using surface additives
	Potentially resurface on-site roads with crushed rock, diverting traffic and rehabilitating bulldust areas where it is necessary to maintain access
	Consider applying crushed rock and diverting traffic where soils occur that are likely to generate bulldust
	Drainage line management
	Install temporary earth banks/contour banks, diversion channels and / or silt fences along the slope on approaches to drainage lines at the boundary between soil groups 1 and 2 and soil groups 3, 4, 5 and adjacent to Port Curtis, immediately following vegetation clearing
	Install temporary culvert or pipes where access roads cross drainage lines and continuity of flow is required
Monitoring and auditing	Inspect drainage lines and areas of concentrated water flow within proximity to the major facilities regularly to assess whether erosion is occurring and whether remedial action is required
	Inspect sediment and erosion control measures on a regular basis, replace where damaged and empty following rainfall events, if required
	Undertake monthly inspections of the integrity of chemical and fuel storage facilities
	Conduct regular water quality monitoring of pH, electrical conductivity, dissolved oxygen, temperature and turbidity around the site
Reporting	Environmental Manager will provide monthly updates to the Construction Manager on routine monitoring and auditing results
	Construction Manager to provide Australia Pacific LNG with regular updates on routine monitoring and auditing results
	Non-routine monitoring and auditing results will be communicated to the Construction Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

Table 24.4 Geology, topography, geomorphology, soils and land contamination management – operation

Element/issue	Geology, topography, geomorphology, soils and land contamination management – operation
Operational policy	Minimise environmental impacts caused by soil loss and erosion
	No contamination of soils from operation of the LNG facility
Performance criteria	LNG facility not added to the contaminated land register



Element/issue	Geology, topography, geomorphology, soils and land contamination
Implementation strategy	Land contamination
	Store and handle chemicals and fuels (including wastes) in accordance with
	etc.)
	Strategically locate spill clean up kits throughout the LNG facility
	Train staff in use of spill kits and response to spills
	Locate tank storage above ground
	Direct stormwater to sediment ponds to hold and settle out suspended particles.
	Investigation procedure for contamination incidents
	During construction, commissioning, operation and decommissioning, confirmed
	and potential contamination of land will be immediately reported to the LNG facility
	supervisor. The LNG facility supervisor will determine if further actions are needed in regard to fulfilling corporate and legislative responsibilities. Further actions may
	include, but not be limited to:
	• An investigation into the cause(s) of the incident
	• A qualitative assessment of the extent and severity of the incident and any
	impacts to environmental values
	 Notification and cooperation with DERM in accordance the provisions of the EP Act
	Undertaking a detailed contamination investigation in accordance with
	relevant regulatory guidelines
	Where necessary, the detailed contamination investigation will determine
	the need for subsequent remediation and validation to retain the
Monitoring and auditing	Undertake monthly inspections of the integrity of chemical and fuel storage facilities
	Conduct regular water quality monitoring of pH, electrical conductivity, dissolved
	oxygen, temperature and turbidity around the site
Reporting	Environmental Manager to provide annual reports to the Operation Manager on
	routine monitoring and auditing activities and results
	Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results
	Mon-routine monitoring and additing results will be communicated to the Operation Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and
	ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and



Element/issue Geology, topography, geomorphology, soils and land contamination management – operation

corrective actions

Table 24.5 Landscape and visual management – construction

Element/issue	Landscape and visual management – construction
Operational policy	Minimise any potential impacts on visual amenity associated with the construction of the LNG facility
Performance criteria	<3 complaints per annum during construction from sensitive receptors regarding visual amenity
Implementation strategy	Reduce as far as practical the cleared areas needed to support the construction of the LNG facility
	Reduce mangrove clearing at the MOF to the essential width to accommodate the water interface facility
	Landscape the banks of cut and fill areas to reduce colour contrast with adjoining vegetation
	Adopt a sensitive lighting approach to reduce light spill. Measures may include providing directional or shielded lighting, minimising light pole elevations, motion sensors, timers etc.
Monitoring and auditing	Monitor the number of complaints regarding visual amenity and investigate
Reporting	Environmental Manager will provide monthly updates to the Construction Manager on routine monitoring and auditing results
	Construction Manager to provide Australia Pacific LNG with periodic updates on routine monitoring and auditing results
	Non-routine monitoring and auditing results will be communicated to the Construction Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

Table 24.6 Landscape and visual management – operation

Element/issue	Landscape and visual management – operation
Operational policy	Minimise any potential impacts on visual amenity associated with the operation of the LNG facility
Performance criteria	No complaints from sensitive receptors regarding visual amenity
Implementation strategy	Reduce as far as practical the cleared areas needed to support the operation of the LNG facility
	Paint buildings that are not compromised by heat absorption to lessen the contrast between these elements and the adjoining bushland



Element/issue	Landscape and visual management – operation
	Ensure that the adjoining bushland is managed and resembles the typical bushland features of the area
	Adopt a sensitive lighting approach to reduce light spill. Measures may include providing directional or shielded lighting, minimising light pole elevations, motion sensors, timers etc.
	Utilise a ground flare for flaring activities as opposed to a conventional elevated stack
Monitoring and auditing	Monitor the number of complaints regarding visual amenity and investigate
Reporting	Environmental Manager to provide annual reports to the Operation Manager on routine monitoring and auditing activities and results
	Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results
	Non-routine monitoring and auditing results will be communicated to the Operation Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

24.6 Terrestrial ecology

24.6.1 Environmental values

The LNG facility site does not transect or lie adjacent to any National or Conservation Park, State Forest or Timber Reserve, nature refuges, critical habitat areas or Ramsar listed wetlands of international significance.

The LNG facility site lies wholly within the Great Barrier Reef World Heritage Area and the intertidal area in the central and western portions of the site form part of the Port Curtis Marine Park and wetland area. The Port Curtis wetland area is listed under the directory of important wetlands and is recognised for its diverse, structured mangrove communities, seagrass populations and importance as wader bird habitat. This area also contains marine plant populations afforded protection under the Queensland *Fisheries Act 1994*.

The biodiversity planning assessment has identified special biodiversity values on site including wildlife refuges and vegetation with distinct species composition associated with geomorphology and other environmental variables.

Flora

The LNG facility site does not transect or lie adjacent to any threatened ecological communities listed under the *Environment Protection and Biodiversity Conservation Act 1999*, endangered regional ecosystems or regrowth vegetation listed under the *Vegetation Management Act 1999* (VMA) or any regional ecosystem with an endangered biodiversity status as recognised by the Department of Environment and Resource Management. The Project area is entirely covered with remnant



vegetation and of the six regional ecosystems present on site, two are considered of concern and four are considered least concern under the VMA and all are not considered at threshold under the regional vegetation management code

The LNG facility site is well vegetated with 121 flora species recorded within the site during the field survey across 51 families and 100 genera

The LNG facility site contains approximately 73.4ha of concern regional ecosystem including 28.5ha of regional ecosystem 12.3.11 and 44.9ha of regional ecosystem 12.11.14, which represents 2.4% and 1.0% of the total extent of these systems in the subregion, respectively.

24.6.2 Potential impacts

The potential impacts on terrestrial ecology are as follows:

- Decrease in total area of remnant vegetation in the bioregion and subregion
- Disturbance and/or degradation of vegetation communities
- Loss and/or disturbance of coastal wetland areas
- Loss or harm to EVR and regionally significant flora species and populations
- Disturbance and/or degradation of EVR and regionally significant flora habitat areas
- Introduction and/or spread of weed species
- Unearthing of burrowing fauna species during construction
- Removal of mature vegetation and hollow bearing trees
- Edge effects associated with a development adjoining natural areas
- Disorientation of fauna due to artificial lighting
- Disturbance of migratory shorebird habitats.

24.6.3 Terrestrial ecology management

Table 24.7 Terrestrial ecology – construction

Element/issue	Terrestrial ecology – construction
Operational policy	Minimise the impacts on abundance and distribution of terrestrial fauna and flora as a result of construction activities
Performance criteria	No clearing of native vegetation without relevant and necessary approvals No outbreaks of declared weeds as a result of LNG facility construction activities
Implementation strategy	Flora Develop a biosecurity management plan for weed species and plant pests that
	 Training and awareness programs on weed species and plant pests and diseases



Element/issue	Terrestrial ecology – construction
	Vehicle wash down procedures
	Quarantine measures
	 Procedures developed in anticipation of potential outbreaks of weeds or plant pests and diseases
	 Management procedures for the control of weed infestations and plant pest and diseases
	Receive certification (if required) for vehicles and plant that they are weed free prior to commencement of works at the LNG facility site
	Undertake pre-clearing surveys prior to all clearing activities within remnant vegetation on site to identify the presence of endangered, vulnerable, rare and other significant flora species
	Locate where practicable construction infrastructure such as site offices and store construction machinery in proposed cleared areas or existing tracks and open areas with little understorey and not in retained vegetated areas
	Fell trees into construction areas or in natural slots between stands of trees to minimise damage to other trees during clearing activities. Machinery contact with standing trees on vegetated margins and in retained vegetation areas will be avoided where practicable
	Restrict vegetation clearing and construction activities where practicable to dry weather conditions to reduce the potential for erosion and sediment runoff/loss of topsoil
	Implement erosion control measures to reduce sediment/top soil loss through run- off. Topsoil will be retained where practicable and along with mulch and discarded vegetation debris, be spread in retained vegetated areas to ensure there is no net loss of soil quality and habitat value on site
	Water cleared construction areas and vehicle tracks regularly to reduce dust emissions
	Store, handle and dispose of hazardous substances and materials including fuels, oils and chemicals in accordance with standard procedures to minimise potential leakage to adjacent vegetated areas
	Equip vehicles with spark arresters (on diesel engines) and fire extinguishers and personnel will be trained in basic fire fighting
	Create and maintain fire breaks around infrastructure and train selected personnel in fire-fighting techniques
	Provide sufficient fire fighting equipment and trained personnel to respond to local fires within the LNG facility site
	Manage designated retained vegetated areas throughout the Project's life to promote the native biodiversity and recruitment, encourage fauna use and reduce weed invasion



Element/issue	Terrestrial ecology – construction
	Develop and implement a vegetation management offset strategy
	Fauna
	Conduct pre-clearing inspections by a qualified fauna spotter to identify potential nesting, roosting or refuge sites. If significant nesting sites are located, clearing operation will where practicable be timed to avoid the breeding season of the identified species
	Develop clearing procedures that allows mobile fauna to move away from the construction area.
	Engage a suitably trained fauna spotter/catcher to be present during clearing operations to provide direction on the clearing procedures, to capture and relocate fauna and to treat injured fauna found during the clearing program
	Minimise the clearing of hollow bearing trees where practical. The clearing plan will allow time for mobile species potentially utilising these hollows to move away from the clearing operation
	Undertake inspections of all hollows prior to removal of the tree. Tree sections containing hollows will be retained and placed in the designated retained vegetation for utilisation by ground dwelling fauna
	Develop a biosecurity management plan. This will include the participation in programs for the control of other known feral populations (like cats, foxes, cane toads, cattle, horses and pigs), prevention of new species being introduced to the area and the eradication of a new feral species outbreak associated with Project activities
	Adopt a sensitive lighting approach to reduce light spill. Measures may include providing directional or shielded lighting, minimising light pole elevations, motion sensors, timers etc.
	Limit access to the tidal mudflat to only those activities which are essential to the construction of the facility to minimise impacts of migratory fauna
	Mosquito and midges
	Develop a biosecurity management plan for mosquitos and midges that includes the following strategies:
	Draining stagnant pools of water (where practical) to minimise breeding sites
	Filling depressions created during the construction or operation of the facility as soon as practical
	 Storing items, including waste materials, in such a manner as to avoid ponding water
	 Monitoring and controlling site drainage to prevent the formation of water pooling sites in drains and water courses within the project area

• Providing insect repellent as required



Element/issue	Terrestrial ecology – construction
	 Incorporating mosquito and midge barriers such as fly screens or utilise air conditioning where practical in facilities
Monitoring and auditing	Monitor and map clearance of vegetation by appropriately qualified personnel
	Undertake visual monitoring for any injured fauna during clearing operations
	Undertake regular visual inspections of the construction site for evidence of introduced weed or pest species and manage same
	Undertake regular inspections of the construction site for evidence of mosquito and midge breeding sites
	Maintain weed free certification records for vehicles and plant
Reporting	Environmental Manager will provide monthly updates to the Construction Manager on routine monitoring and auditing results
	Construction Manager to provide Australia Pacific LNG with periodic updates on routine monitoring and auditing results
	Non-routine monitoring and auditing results will be communicated to the Construction Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

Table 24.8 Terrestrial ecology – operation

Element/issue	Terrestrial ecology – operation
Operational policy	To minimise the impacts on abundance and distribution of terrestrial fauna and flora as a result of LNG facility's operational activities
Performance criteria	No outbreaks of declared weeds as a result of LNG facility operation activities
Implementation strategy	Develop a biosecurity management plan. This will include the participation in programs for the control of other known feral populations (like cats, foxes, cane toads, cattle, horses and pigs), prevention of new species being introduced to the area and the eradication of a new feral species outbreak associated with Project activities
	Develop protocols for the cleaning and washing of vehicles and plant Receive certification, if required, for vehicles and plant that they are weed free prior
	to attending the Project site Restrict vehicle access to sensitive areas
	Undertake weed identification and flora/fauna protection measures as part of site induction



Element/issue	Terrestrial ecology – operation
Monitoring and auditing	Undertake quarterly monitoring of weeds and pests incursion at the LNG facility
	Maintain a register of listed weeds, including surveyed northing and easting position coordinates of known infestations and status of treatment
	Maintain weed free certification records for vehicles and plant
Reporting	Environmental Manager to provide annual reports to the Operation Manager on routine monitoring and auditing activities and results
	Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results
	Non-routine monitoring and auditing results will be communicated to the Operation Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

24.7 Aquatic ecology

24.7.1 Environmental values

The *Environmental Protection (Water) Policy 2009* (EPP Water) was established to achieve the objectives of the EP Act in relation to Queensland waters and provides the framework for establishing environmental values and water quality objectives for Queensland waters. No specific environmental values have been established for the freshwater areas around Port Curtis. Table 24.9 provides the environmental values scheduled under the EPP Water and the respective environmental values applicable to Port Curtis marine waters as an indication of receiving waterway values.

EPP Water environmental values	Port Curtis environmental values
Aquatic ecosystems	Local – aquatic ecosystems within Port Curtis
	Regional– Great Barrier Reef Marine Park
Aquaculture use	Commercial fishing.
Primary recreation	Swimming, water sports and recreational fishing
Secondary recreation	Wading, boating
Drinking water	NA
Industrial purposes	LNG facility site water usage, cooling water for other industries, export of resources from Central Queensland
Cultural and spiritual values	Cultural significance of Port Curtis and Graham Creek, Indigenous Traditional Owners

Table 24.9 Environmental values



24.7.2 Potential impacts

The potential impacts on aquatic ecology are as follows:

- Loss of low value, aquatic habitats
- Increased risk of local flooding from interruption to flows as a result of sedimentation and infilling of drainage lines
- Release of contaminants that may be attached to the soils that enter drainage lines and flow into
 Port Curtis
- Disturbance of acid sulfate soils which could impact the pH of the receiving environment
- Creation of mosquito breeding habitats

24.7.3 Aquatic ecology management

Table 24.10 Aquatic ecology – construction

Element/issue	Aquatic ecology – construction
Operational policy	Minimise the impacts on abundance and distribution of aquatic fauna and flora during construction of the LNG facility
Performance criteria	No unauthorised release of contaminants directly or indirectly into drainage lines
Implementation strategy	Consideration will be given to managing the impact on transient aquatic fauna when scheduling construction over the melaleuca wetlands
	Manage fauna found in the wetlands during construction in accordance with Table 24.7
	Direct sediment laden surface water to sediment ponds prior to discharge
	Direct stormwater contaminated by fuel, chemicals, waste, or other hazardous or toxic materials from storage areas to a dedicated treatment facility
	Divert uncontaminated stormwater around the construction site
	Construct erosion control devices as identified in Table 24.3 or diversion drains around spoil stockpiles. Long term stockpiles will be vegetated or mulched
	Stabilise and rehabilitate cleared areas as soon as practicable after removal of vegetation
	Store and handle chemicals and fuels (including wastes) in accordance with relevant Australian standards (e.g. AS1940:2004, AS3833:2007, AS3780:1994 etc.)
	Strategically locate spill clean up kits throughout the construction site
	Design open water storage areas to be deeper than 0.6m to prevent waterborne insects breeding
Monitoring and auditing	Undertake visual integrity inspections of fuels, chemical and waste storage facilities and pollution control devices on a monthly basis
	Undertake quality monitoring for the parameters listed in Table 24.14 in the hydrotest pond and sediment basins in accordance with the following schedule:
	Prior to release



Element/issue	Aquatic ecology – construction	
	MonthlyWithin 24 hours of a rainfall event that exceeds 25mm of rainfall	
Reporting	Environmental Manager will provide monthly updates to the Construction Manager on routine monitoring and auditing results	
	Construction Manager to provide Australia Pacific LNG with periodic updates on routine monitoring and auditing results	
	Non-routine monitoring and auditing results will be communicated to the Construction Manager and Australia Pacific LNG as they become available	
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions	

Table 24.11 Aquatic ecology – operation

Element/issue	Aquatic ecology – operation
Operational policy	Minimise the impacts on abundance and distribution of aquatic fauna and flora as a result of LNG facility operation
Performance criteria	No unauthorised release of contaminants directly or indirectly into drainage lines
Implementation strategy	Direct sediment laden surface water to sediment ponds prior to discharge
	Direct stormwater contaminated by fuel, chemicals, waste, or other hazardous or toxic materials from storage areas to a dedicated treatment facility
	Divert uncontaminated stormwater around the construction site
	Store and handle chemicals and fuels (including wastes) in accordance with relevant Australian standards (e.g. AS1940:2004, AS3833:2007, AS3780:1994 etc.)
	Strategically locate spill clean up kits throughout the construction site
	Design open water storage areas to be deeper than 0.6m to prevent waterborne insects breeding
Monitoring and auditing	Undertake visual integrity inspections of fuel, chemical and waste storage facilities on a monthly basis
	Undertake quality monitoring for the parameters listed in Table 24.15 in the hydrotest pond and sediment basins in accordance with the following schedule:
	Prior to discharge
	Quarterly
	Within 24 hours of a rainfall event that exceeds 25mm of rainfall
Reporting	Environmental Manager to provide annual reports to the Operation Manager on routine monitoring and auditing activities and results
	Operation Manager to provide annual reports to Australia Pacific LNG on routine



Element/issue	Aquatic ecology – operation
	monitoring and auditing activities and results
	Non-routine monitoring and auditing results will be communicated to the Operation Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

24.8 Marine ecology

24.8.1 Environmental values

Marine parks, wetlands and World Heritage areas

The LNG facility is situated within the Gladstone Port Limits, however all of the Port waters below the mean low water mark lie within the Great Barrier Reef World Heritage Area. The LNG facility is near the southern boundary of The Narrows section of the Great Barrier Reef Coast Marine Park, but no construction activities for the LNG facility will occur within this marine park.

Ramsar wetlands are not located within or adjacent to the proposed development site. The closest Ramsar wetlands are Corio Bay and Shoalwater Bay, which are approximately 150 km north of the site. The proposed location for the LNG facility is in part within the Curtis Island Nationally Important Wetland.

The nearest declared fish habitat areas are the Fitzroy River which includes large parts of the northern and north-western parts of Curtis Island, Colosseum Inlet and Rodds Harbour which are respectively approximately 23km, 35km and 50km from the proposed LNG facility.

Marine flora and fauna

The Port Curtis region contains extensive wetland habitats including saltmarsh, saltpan and mangroves, and extensive seagrass beds. These habitats support species of conservation significance including dugong and marine turtles, as well as fisheries production. The Port Curtis region including the proposed location of the LNG Facility is within a dugong protection area. Various marine turtle species utilise seagrass and bare sedimentary habitats for foraging. The endemic flatback turtle nests on the eastern beaches of Curtis Island in the vicinity of the South End township.

24.8.2 Potential impacts

The potential impacts on marine ecology are as follows:

- Death and/or injury of marine life through boat strikes and contamination
- Entrainment of plankton in desalination seawater intake
- Exposure of marine animals to high level noise and vibration during underwater piling
- Introduction of marine pests
- Disorientation of marine fauna due to artificial lighting
- Reduction in suitable nesting sites for turtles due to artificial lighting



- Marine animal habitat loss
- Recreational fishing access loss.

24.8.3 Marine ecology management

Table 24.12 Marine ecology – construction

Element/issue	Marine ecology – construction
Operational policy	Minimise the impacts on abundance and distribution of marine fauna and flora as a result of LNG facility construction activities
Performance criteria	No boat strikes of turtles or dugongs attributable to Project marine vessels
	No unplanned or unapproved removal of marine flora
Implementation strategy	Develop a marine habitat offset strategy in conjunction with relevant stakeholders
	Limit Project marine vessel speeds in areas where dugong and turtles are known to frequent
	Adopt a sensitive lighting approach to reduce light spill. Measures may include providing directional or shielded lighting, minimising light pole elevations, motion sensors, timers etc.
	Minimise reflective surfaces through use of matt paints where practical
	Develop a dredge management plan for the construction of the MOF consistent with the plan for the Western Basin Dredging and Disposal Project and including:
	Dredging operation within safe weather conditions (as defined by the Harbour Master) to prevent spills
	 Management of tailwater decant to maintain water quality within background levels.
	Place geo-textile fabric on the inner face before commencement of infilling to minimise the transport of fine sediments from within the MOF
	Deploy silt curtains during dredging where practical to prevent migration of turbidity plumes
	Develop a fishing access offset strategy in conjunction with relevant stakeholders
	No fishing from marine facilities is permitted
	Optimise the position of the intake pipe in the water column for the desalination plant to minimise marine plankton intake
	Screen the desalinated water intake to minimise the intake of marine animals
	Collect waste materials off screens and filters from the desalination process and transfer to land fill, rather than into the brine stream discharged into the marine environment
	Store treated sewage in a tank for dechlorination purposes, as required, prior to being discharged to Port Curtis.


Element/issue	Marine ecology – construction	
	Investigate and utilise noise suppression technologies (such as air-bubble curtain system, cushion block and "soft" starts) during piling of the LNG loading jetty	
Monitoring and auditing	Monitor the usage of the area adjacent to the LNG facility by dolphins prior, during and after construction to determine if animals are displaced from habitat and whether this impact persists through time Develop a marine monitoring program in consultation with stakeholders and	
	implemented during construction activities	
Reporting	Environmental Manager will provide monthly updates to the Construction Manager on routine monitoring and auditing results	
	Construction Manager to provide Australia Pacific LNG with periodic updates on routine monitoring and auditing results	
	Non-routine monitoring and auditing results will be communicated to the	
	Construction Manager and Australia Pacific LNG as they become available	
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and	
	corrective actions	

Table 24.13 Marine ecology – operation

Element/issue	Marine ecology – operation
Operational policy	Minimise the impacts on abundance and distribution of marine fauna and flora as a result of the LNG facility operation
Performance criteria	No unplanned or unapproved removal of marine flora or fauna
	No signtings or evidence of introduced marine pests
Implementation strategy	Limit Project marine vessel speeds in areas where dugong and turtles are known to frequent
	Project marine vessels to follow pre-defined routes to reduce the spatial scale of disturbance
	No fishing from marine facilities is permitted
	Optimise the position of the intake pipe in the water column for the desalination plant to minimise marine plankton intake
	Screen the desalinated water intake to minimise the intake of marine animals
	Collect waste materials off screens and filters from the desalination process and transfer to land fill, rather than into the brine stream discharged into the marine environment
	Store treated sewage in a tank for dechlorination purposes, as required, prior to being discharged to Port Curtis
	Adopt a sensitive lighting approach to reduce light spill. Measures may include providing directional or shielded lighting, minimising light pole elevations, motion



Element/issue	Marine ecology – operation	
	sensors, timers etc.	
	All international ships must obtain a quarantine clearance from the Australian Quarantine and Inspection Service (AQIS)	
	Compliance with all AQIS ballast water management standards	
Monitoring and auditing	Develop a marine monitoring program in consultation with stakeholders and implemented during operation activities	
	Records of quarantine clearances for ships will be maintained and verified by monthly audits	
Reporting	Environmental Manager to provide annual reports to the Operation Manager on routine monitoring and auditing activities and results	
	Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results	
	Non-routine monitoring and auditing results will be communicated to the Operation Manager and Australia Pacific LNG as they become available	
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions	

24.9 Surface water

24.9.1 Environmental values

The surface water environmental values are similar to those for aquatic ecology and can be found in Section 24.7.

Additionally, no further environmental values have been established for the Port Curtis area within the Queensland Water Quality Guidelines 2009.

There are no declared Wild Rivers within the LNG facility site.

24.9.2 Potential impacts

The potential impacts on surface water are as follows:

- Changes in flood flow distributions, possible increased flow onto adjoining properties and damage to buildings, personal injury
- Increase runoff scouring sediment from site causing increase sedimentation of watercourses
- Spills degrading the aquatic habitat and water quality
- Increased volumes of contaminated stormwater.



24.9.3 Surface water management

Table 24.14 Surface water – construction

Element/issue		Surface wate	er – construction	
Operational policy	Minimise the release of contaminants that may adversely impact on downstream surface water quality during construction of the LNG facility			
Performance criteria	No failures of erosio	n and sediment cor	trol devices	
	Water discharged fro	om the hydrotest po v parameters:	nd and sediment basins	is to be equal to or
	pН	7 – 8.5	suspended solids	<30mg/L
	dissolved oxygen	>80% saturation	turbidity	<20NTU
Implementation strategy	Continue support of	programs with the I	Port Curtis Integrated Mc	onitoring Program
	Design sediment po	nds in accordance v	with relevant guidelines a	and standards
	Direct stormwater co a dedicated treatment	ontaminated by fuel	, chemical and waste from	m storage areas to
	Divert natural water	courses around the	construction site	
	Implement erosion a	nd sediment contro	ls identified in Table 24.3	3
	Direct runoff from co discharge	nstruction works ar	eas to sediment ponds fo	or treatment prior to
	Locate bypass drain to prevent mangrove rock energy dissipat outlets that will be de erosion control guide	s outlets above hig e intrusion into the le ion works to preven esigned in accordar elines or similar.	nest astronomical tide (H owest sections – the outl t scour and erosion dow nce with Brisbane City Co	IAT) level in order lets are to include nstream of the ouncil's creek
	Retain hydrotest wat finished the hydrotes a point with adequat	ter in the hydrotest st water will be treat e flushing for rapid	pond for further reuse - c ted (if necessary) prior di dispersal	once reuse is ischarge offshore at
	Store and handle ch relevant Australian s etc.)	emicals and fuels (i tandards (e.g. AS1	ncluding wastes) in accc 940:2004, AS3833:2007	ordance with , AS3780:1994
	Strategically locate s	pill clean up kits th	roughout the construction	n site
Monitoring and auditing	Undertake monthly v facilities	visual integrity inspe	ections of fuel, chemical a	and waste storage
	Undertake monthly r	monitoring of erosio	n and sediment control d	levices
	Undertake daily obs colour, turbidity, odo	ervations of the sed ur, surface crusts, f	limentation pond and hyd loating material, visible s	drotest pond for spills and rubbish
	Undertake quality methe hydrotest pond a	onitoring for the par	ameters listed in the per s in accordance with the	formance criteria in following schedule:



Element/issue	Surface water – construction	
	Prior to dischargeMonthly	
	Within 24 hours of a rainfall event that exceeds 25mm of rainfall	
Reporting	Environmental Manager will provide monthly updates to the Construction Manager on routine monitoring and auditing results	
	Construction Manager to provide Australia Pacific LNG with periodic updates on routine monitoring and auditing results	
	Non-routine monitoring and auditing results will be communicated to the Construction Manager and Australia Pacific LNG as they become available	
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions	

|--|

Element/issue	Surface water – operation			
Operational policy	Minimise the release of contaminants that may adversely impact on downstream surface water quality during operation of the LNG facility			
Performance criteria	No failures of erosion and sediment control devices			
	Water discharged fro the below parameter	om the hydrotest po s:	nd and sediment basins	is not to exceed
	рН	7 – 8.5	suspended solids	<30mg/L
	dissolved oxygen	>80% saturation	turbidity	<20NTU
Implementation strategy	Separate spills and stormwater runoff associated with plant process areas from surface runoff and treat separately. This treated water will be used to the extent practical for on-site irrigation with treated sewage effluent			
	Direct clean surface discharge from site	water runoff into sw	ale drains to sediment b	asins prior to
	Direct stormwater co a dedicated treatmer	ntaminated by fuel, nt facility	chemical and waste fror	n storage areas to
	Divert runoff from up plant by surface rund	stream areas arour off.	nd the site to prevent floo	ding of the LNG
	Direct runoff from the plant to the hydrotes	e LNG train, storage t pond prior to reus	e tank areas and souther e on-site or discharge	n sector of the
	Locate bypass drain mangrove intrusion i dissipation works to be designed in accor guidelines or similar.	s outlets above HA ⁻ nto the lowest secti prevent scour and e rdance with Brisban	I level at RL 3.0m AHD i ons - the outlets are to in erosion downstream of th e City Council creek eros	n order to prevent clude rock energy e outlets that will sion control



Element/issue	Surface water – operation	
	Store and handle chemicals and fuels (including wastes) in accordance with relevant Australian standards (e.g. AS1940:2004, AS3833:2007, AS3780:1994 etc.)	
	Strategically locate spill clean up kits throughout the LNG facility	
Monitoring and auditing	Undertake monthly visual integrity inspections of fuel, chemical and waste storage facilities	
	Undertake monthly monitoring of erosion and sediment control devices	
	Undertake daily observations of the sedimentation pond and hydrotest pond for colour, turbidity, odour, surface crusts, floating material, visible spills and rubbish	
	Undertake quality monitoring for the parameters listed in the performance criteria in the hydrotest pond and sediment basins in accordance with the following schedule:	
	Prior to release	
	Quarterly	
	Within 24 hours of a rainfall event that exceeds 25mm of rainfall	
Reporting	Environmental Manager to provide annual reports to the Operation Manager on routine monitoring and auditing activities and results	
	Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results	
	Non-routine monitoring and auditing results will be communicated to the Operation Manager and Australia Pacific LNG as they become available	
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions	

24.10 Groundwater

24.10.1 Environmental values

The ground water environmental values are similar to those for the aquatic ecology and can be found in Section 24.7.

Additionally, no further environmental values have been established for the Port Curtis area within the Queensland Water Quality Guidelines 2009.

24.10.2 Potential impacts

It is not proposed to utilise the groundwater as a source of supply during construction, operational or decommissioning phases of the LNG facility. Therefore, it is not expected that there will be an impact on groundwater quality or quantity under normal operating circumstances.



24.10.3 Groundwater management

Table 24.16 Groundwater – construction

Element/issue	Groundwater – construction
Operational policy	To protect the quality of the existing groundwater resources
Performance criteria	No observable impacts to groundwater quality (baseline) as a result of construction activities
Implementation strategy	Groundwater is not proposed to be extracted as part of construction activities
	If dewatering of foundation excavations are required, extracted water will be directed to the on-site sediment ponds
	Store and handle chemicals and fuels (including wastes) in accordance with relevant Australian standards (e.g. AS1940:2004, AS3833:2007, AS3780:1994 etc.)
	Strategically locate spill clean up kits throughout the LNG facility
	Install a test groundwater bore (s) to establish a baseline of groundwater quality prior to construction
Monitoring and auditing	Conduct groundwater monitoring quarterly
	Undertake monthly visual integrity inspections of fuel, chemical and waste storage facilities
Reporting	Environmental Manager will provide monthly updates to the Construction Manager on routine monitoring and auditing results
	Construction Manager to provide Australia Pacific LNG with periodic updates on routine monitoring and auditing results
	Non-routine monitoring and auditing results will be communicated to the Construction Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

Table 24.17 Groundwater – operation

Element/issue	Groundwater – operation To protect the quality of the existing groundwater resources	
Operational policy		
Performance criteria	No observable impacts to groundwater quality (baseline) as a result of operational activities	
Implementation strategy	Groundwater is not proposed to be extracted as part of operational activities Store and handle chemicals and fuels (including wastes) in accordance with	
	relevant Australian standards (e.g. AS1940:2004, AS3833:2007, AS3780:1994 etc.)	
	Strategically locate spill clean up kits throughout the LNG facility	



Element/issue	Groundwater – operation	
Monitoring and auditing	Conduct groundwater monitoring quarterly	
	Undertake monthly visual integrity inspections of fuel, chemical and waste storage facilities	
Reporting	Environmental Manager to provide annual reports to the Operation Manager on routine monitoring and auditing activities and results	
	Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results	
	Non-routine monitoring and auditing results will be communicated to the Operation Manager and Australia Pacific LNG as they become available	
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions	

24.11 Coastal environment

24.11.1 Environmental values

The Curtis Coast region includes areas of high conservation value as well as areas of State significance, which include strategic port land and State development areas. Areas of conservation include wetlands, seagrass beds, turtle nesting beaches, shore bird roosting areas, coral cays, and planar reefs.

The proposed development site and the Western Basin lie within the Great Barrier Reef World Heritage Area. Marine parks of State significance also border the Western Basin. The proposed site for the LNG plant coincides with a scenic coastal landscape and significant coastal wetland that is listed as an area of State significance under the Regional Coastal Management Plan.

24.11.2 Potential impacts

The potential impacts on the coastal environment are as follows:

- Receding shorelines due to increased current velocities
- Removal of intertidal area and mangroves. The intertidal area of approximately 15ha where the MOF facility is proposed would require removal of 260m of shoreline including mangroves
- Erosion of inter-tidal areas, shoals and North Passage Island shoreline
- Highly visible marine structures protruding into the coastal zone
- Restriction of recreational craft in North Passage Channel
- Release of contaminants into marine waters (e.g. hyper saline, alkalinity, metals)
- Temporary water quality decline and affect on marine ecology.



24.11.3 Coastal environment management

Table 24.18 Coastal environment – construction

Element/issue	Coastal environment – construction
Operational policy	Minimise the impacts on abundance and distribution of fauna and flora as a result of LNG facility construction activities
Performance criteria	No unplanned or unapproved disturbance to marine fauna
	No unplanned or unapproved removal of marine flora
Implementation strategy	Include allowance for sea level rise in design of reclamations and rock protection
	Ensure that dredging equipment and vessels are matched to the task
	Minimise reclamation footprint and maintain tidal creek and mangrove vegetation to the extent practical
	Utilise approved reclamation areas for disposal rather than marine environment
	Utilise silt curtains for inshore work where feasible
	Development of a dredge management plan in accordance with the Department of Environment and Resource Management's document titled "Approval of a dredge management plan guideline"
	Over-dredge swing basin and approaches to provide siltation storage
	Manage water quality associated with surface water runoff and ground water seepage through clean fill material and geotextile fabric or similar
Monitoring and auditing	Undertake sediment sampling and analysis within the swing basin
	Develop a marine and coastal monitoring program in consultation with stakeholders and implement during construction activities
	Coordinate a regional monitoring with the Port Curtis Integrated Monitoring Program
Reporting	Environmental Manager will provide monthly updates to the Construction Manager on routine monitoring and auditing results
	Construction Manager to provide Australia Pacific LNG with periodic updates on routine monitoring and auditing results
	Non-routine monitoring and auditing results will be communicated to the Construction Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

Table 24.19 Coastal environment – operation

Element/issue	Coastal environment – operation
Operational policy	Minimise the impacts on abundance and distribution of fauna and flora as a result

Volume 4: LNG Facility Chapter 24: Environmental Management Plan



	of LNG facility operation
Performance criteria	No unplanned or unapproved disturbance to marine fauna
	No unplanned of unapproved removal of manne hora
Implementation strategy	Optimise dilution of desalination concentrate discharge through diffuser design and monitor salinity in surrounding waters
	Manage water quality associated with surface water runoff and ground water seepage through clean fill material and geotextile fabric or similar
	Minimise vessel wave wash through development and implementation of operational procedures
	Undertake maintenance dredging to provide vessel access
Monitoring and auditing	Develop a marine and coastal monitoring program in consultation with stakeholders and implement during operational activities.
Reporting	Environmental Manager to provide annual reports to the Operation Manager on routine monitoring and auditing activities and results
	Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results
	Non-routine monitoring and auditing results will be communicated to the Operation Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

24.12 Air quality

24.12.1 Environmental values

The air quality environmental values to be enhanced or protected are:

- The health and biodiversity of ecosystems
- Human health and wellbeing
- The aesthetics of the environment, including the appearance of buildings structures and other property
- Agricultural use of the environment.

Wind speed and direction are important parameters for the transport and dispersion of air pollutants. The predominant annual wind flows at Gladstone are from between the northeast and south-southeast with 62.0% of winds blowing from this direction. In summary the meteorological data shows the following:

- The site is dominated by moderate winds typical of a costal location, with an average wind speed of 3.7m/s. This provides for relatively good dispersion conditions for stack sources.
- The prevailing wind direction at the site is from the east to south sector.



• Winds likely to carry emissions from the LNG facility over the population centre of Gladstone occur very infrequently.

There are a number of industries currently operating within the Gladstone regional airshed including a coal-fired power station, two large alumina refineries, an aluminium smelter, an ammonium nitrate facility, coal handling and port facilities and a cement manufacturing facility. Emissions from industry include NO_X , CO, PM_{10} , SO₂ and various hydrocarbons. Further sources of air pollution include vehicle traffic and shipping bushfires, landfills, trains and dust as a result of construction activities.

24.12.2 Potential impacts

The potential impacts on air quality are as follows:

- Emissions exceed air quality objectives
- Excessive contribution to greenhouse gas emissions
- Impacts to aviation safety from flare plumes.

24.12.3 Air quality management

Table 24.20 Air quality – construction

Element/issue	Air quality – construction
Operational policy	To minimise impacts on ambient air quality as a result of construction of the LNG facility
Performance criteria	<3 complaints per annum during construction from sensitive receptors regarding dust
Implementation strategy	Periodically communicate plans and status of construction activities to the community
	Maintain and fit vehicles and equipment with appropriate emission control devices (e.g. vehicle exhaust system, filters etc)
	Sealed/revegetate exposed ground surfaces as soon as possible
	Treat stockpiles and / or exposed soil areas, such as unsealed access tracks, which are exposed for prolonged periods or have been identified as problem soils (erosive / dispersive) with chemical surface stabilisers or physical alternatives (crushed rock)
	Water construction site (including roads) on an as required basis to minimise dust generation
	Select on-site roads to minimise road length
	Surface on-site roads with stone and/or geotextile or using surface additives
	Potentially resurface on-site roads with crushed rock, diverting traffic and rehabilitating bulldust areas where it is necessary to maintain access
	Consider applying crushed rock and diverting traffic where soils occur that are likely to generate bulldust
	Limit vehicle speeds on site to minimise dust generation
Monitoring and auditing	Undertake visual monitoring of the construction site during potential dust generating activities
	Undertake monthly visual monitoring of dust deposition on vegetation



Element/issue	Air quality – construction
	Undertake monthly inspections on emission control devices to ensure they are fitted and working correctly
	Undertake quantitative air quality monitoring upon the receipt of complaints or at the request of a regulatory agency
	Monitor the number of complaints regarding air quality and investigate
Reporting	Environmental Manager will provide monthly updates to the Construction Manager on routine monitoring and auditing results
	Construction Manager to provide Australia Pacific LNG with periodic updates on routine monitoring and auditing results
	Non-routine monitoring and auditing results will be communicated to the Construction Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

Table 24.21 Air quality – operation

Element/issue	Air quality – operation			
Operational policy	Minimise impacts on ambient air quality as a result of operations of the LNG facility			
Performance criteria	The following g	round level air qua	ality trigger levels are:	
	Parameter	Averaging period	Maximum concentration (µg/m³)	Number of exceedances allowed per year
	NO	1 hour	250	1
	NO ₂	Annual	62	NA
	PM ₁₀	24 hour	50	5
	DM	24 hour	25	NA
	PM _{2.5}	Annual	8	NA
	CO	8 hour	11,000	1
	Note: ground level concentration are impacted by ambient conditions, including impacts of other facilities, therefore investigation will be carried out if these triggers are exceeded. No complaints from sensitive receptors regarding odour			
Implementation strategy	Use CSG as the fuel source where practicable, in preference to liquid or solid fuels			
,	Install waste heat recovery units on gas turbine exhausts Use dry low-NO _x technology in refrigeration compressors and power generation turbines to reduce NO _x emissions Capture and re-liquefy excess gas generated during ship loading in the LNG process rather than being flared Capture and return of boil-off gas generated during ship loading			
				ip loading in the LNG



Element/issue	Air quality – operation
	Install monitoring points on exhaust stacks to enable continuous emission monitoring
	Implement a preventative maintenance program aimed at ensuring equipment is operating efficiently to minimise emissions to the atmosphere and the need for flaring
	Provide a ground flare instead of an elevated flare for the main vapour relief system
	Continue investigation of incorporating the marine flare in the ground flare enclosure
	Consult with CASA and Gladstone Regional Council Airport Services to determine an appropriate course of action to manage any potential impact to aviation safety
Monitoring and auditing	Undertake point source air quality monitoring annually for parameters list in the performance criteria. Modelling of the monitoring results at sensitive receptors will also be performed
	Review monitoring results for emission level triggers for National Pollution Inventory reporting
	Monitor number of complaints regarding odour and investigate
Reporting	Environmental Manager to provide annual reports to the Operation Manager on routine monitoring and auditing activities and results
	Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results
	Non-routine monitoring and auditing results will be communicated to the Operation Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

24.13 Greenhouse gases

24.13.1 Environmental values

Emissions of greenhouse gases (GHG) like carbon dioxide, methane and nitrous oxide have been strongly linked to climate change. Australia's net GHG emissions across all sectors in 2007 were reported as $597Mt CO_2$ -e (approximately 2% of global GHG emissions).

The scopes of GHG emissions are:

- Scope 1 GHG emissions are produced directly from combustion and fugitive sources within the LNG facility.
- Scope 2 GHG emissions arise from purchased electricity, heat and steam. These emissions are generated outside of the LNG facility. Note that the LNG facility will purchase negligible amounts of electricity, heat or steam therefore scope 2 GHG emissions are negligible.



 Scope 3 GHG emissions are related to the activities of the reporting entity but arising from sources beyond the reporting boundary – for example, extraction, processing and transport of purchased fuels.

24.13.2 Potential impacts

During 4-train operations, the peak scope 1 GHG emissions from the LNG plant are projected to be ~5.54 million tonnes CO_2 -e/yr. In terms of global GHG emissions the LNG plant is forecast to increase global GHG emissions by ~0.02%. In terms of Australian national GHG emissions for 2007 (597.2 million tonnes CO_2 -e), the LNG plant could increase GHG emissions by ~0.93%. Queensland's emissions in 2007 were 181.6 million tonnes CO_2 -e, with the Project potentially increasing emissions by ~3%.

The Project will result in modest increases in the Queensland, Australian and global GHG emissions inventories. However, when the perspective is broadened to consider the combustion of liquefied natural gas is included, the Project could potentially reduce global GHG emissions quite substantially by displacing coal fired power generation

24.13.3 Greenhouse gas management

Element/issue	Greenhouse gases – construction and operation
Operational policy	Minimise greenhouse gas emissions from the construction and operation of the LNG facility
Performance criteria	Tonnes CO ₂ -e/tonne LNG produced are less than other LNG facilities within Australia
Implementation strategy	Construction
	Optimise transport logistics to reduce energy consumption, and use fuel efficient vehicles and machinery where practicable
	Develop biodiversity offset strategy which will generate greenhouse gas offsets
	Operation
	Recover boil-off gas generated from the LNG tanks and export vessels during LNG loading
	Install waste heat recovery units on the gas turbine exhaust stacks to meet process heat duty requirements
	Utilise aero-derivative gas turbines
	Utilise ground flare instead of elevated flare
Monitoring and auditing	Monitor greenhouse gas emissions in accordance with the National Greenhouse and Energy Reporting Act 2007
	Conduct fugitive greenhouse gas surveys
	Comparison of publicly available greenhouse gas intensity records for other LNG facilities within Australia

Table 24.22 Greenhouse gases – construction and operation



Element/issue	Greenhouse gases – construction and operation
Reporting	Environmental Manager to provide an annual report to the Construction/Operation Manager on routine monitoring and auditing activities and results
	Construction/Operation Manager to provide annual report to Australia Pacific LNG on routine monitoring and auditing activities and results
	Non-routine monitoring and auditing results will be communicated to the Construction/Operation Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

24.14 Noise and vibration

24.14.1 Environmental values

The environmental values to be enhanced or protected for noise are:

- The health and biodiversity of ecosystems
- Human health and wellbeing, including by ensuring a suitable acoustic environment for individuals to sleep, study or learn, be involved in recreation, relax and converse
- The amenity of the community.

The environmental values in relation to vibration to be protected are the same as for noise.

The environmental value in relation to marine noise to be protected is to ensure that no significant behavioural disturbance occurs for marine life. The impact is deemed significant if the behavioural response may impact the long-term survival chances of the individual or species.

24.14.2 Potential impacts

The potential impacts of noise and vibration are as follows:

- Annoyance may result from an increase in heavier vehicles such as buses and trucks along the public roads leading to the mainland facilities
- Piling of the jetty and LNG/LPG tank foundations could produce sleep disturbance in the Targinie area, at Fisherman's Road and at the temporary accommodation facility and adjoining project construction camps, if conducted at night
- Noise from piling of the LNG/LPG tank foundations may also be found to be excessive at the construction camp and at adjoining project construction camps, during the evening or night
- Isolated dwellings on Tide Island and Witt Island on the east side of the north to south shipping channel may be affected by increased vessel traffic associated with construction and operation phases of the LNG facility
- Exposure of marine animals to high level noise and vibration during underwater piling



• Short term major ground flaring events may result in noise disturbance at the temporary accommodation facility or adjoining projects

24.14.3 Noise and vibration management

Table 24.23 Noise and vibration – construction

Element/issue	Noise and vibration – construction
Operational policy	Minimise excessive noise and vibration emissions during construction of the LNG facility
Performance criteria	No noise/vibration complaints from the local community as a result of the works
	Compliance with project specific noise criteria at noise sensitive receptors
	Compliance with project specific vibration criteria at sensitive receptors
Implementation strategy	Noise – airborne
	Undertake construction work hours between 6:30am-6:30pm, Monday to Saturday where practicable
	Periodically communicate plans and status of construction activities to the community
	Service equipment in accordance with manufacturer's specification to ensure they are maintained in good working order
	Fit noise suppression devices to equipment where appropriate
	If blasting is found to be required then the blasting will be designed to comply with the <i>Environmental Protection Act 1994</i> criteria
	Noise – marine
	Investigate and utilise noise mitigation technology for marine piling activities for the LNG loading jetty,
	Vibration – marine
	Strategies implemented for noise will address vibration impacts
	Implement measures for reducing noise which may include bubble-curtains, cushion blocks, soft starts
Monitoring and auditing	Undertake periodic qualitative noise monitoring at selected sensitive receptors
	Undertake quantitative monitoring when qualitative monitoring has identified a potential noise nuisance
	Undertake quantitative noise monitoring at the source of a noise complaint when requested by the regulatory authority to investigate a noise complaint. Monitoring will be undertaken in accordance with the latest edition of DERM Noise Management Manual or AS1055
Reporting	Environmental Manager to provide monthly reports to Construction Manager on monitoring and auditing



Element/issue	Noise and vibration – construction
	Construction Manager to provide periodic reports to Australia Pacific LNG on results of monitoring and auditing
	Non-routine monitoring and auditing results will be communicated to the Construction Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

	Table 24.24	Noise and	vibration -	operation
--	-------------	-----------	-------------	-----------

Element/issue	Noise and vibration – operation
Operational policy	Minimise excessive noise and vibration emissions during operation of the LNG facility
Performance criteria	No noise/vibration complaints from the local community as a result of the works
	Compliance with project specific noise criteria at noise sensitive receptors
	Compliance with project specific vibration criteria at sensitive receptors
Implementation strategy	Enclose gas turbines and electricity generators and fit silencers to gas turbine inlet air paths and exhausts
	Install acoustic insulation lagging on large centrifugal compressor inlet, discharge and recycle piping
	Install acoustic blankets or equivalents on refrigerant compressor casings
	Install noise hoods on refrigeration compressor gearboxes
Monitoring and auditing	Noise monitoring will occur at the source of the noise complaint as directed by the regulatory authority to investigate a noise complaint. Monitoring will be undertaken in accordance with the latest edition of DERM Noise Management Manual or AS1055
Reporting	Environmental Manager to provide annual reports to the Operation Manager on routine monitoring and auditing activities and results
	Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results
	Non-routine monitoring and auditing results will be communicated to the Operation Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions



24.15 Waste

24.15.1 Environmental values

The environmental values to be protected and enhanced are:

- Life, health and wellbeing of people
- Diversity of ecological processes and associated ecosystems
- Land use capability, having regard to economic considerations
- Management of finite resources.

Liquid, solid and gaseous wastes will be generated throughout the construction, operation, decommissioning and rehabilitation phases of the LNG facility. Generated wastes include regulated, general, recyclable and inert waste.

24.15.2 Potential impacts

Environmental impacts from waste will only occur as a result of poor management. The potential impacts include the following:

- Land and water (surface water and groundwater) contamination from inappropriate storage, handling and disposal of solid and liquid wastes
- Land and water (surface water and groundwater) contamination from spills during handling and transportation
- Land and water contamination (surface water and groundwater) from spills/overflows from extreme rainfall events
- Increased populations of vermin from inappropriate storage and handling of waste
- Visual amenity impacts due to poor housekeeping
- Inefficient use of resources
- Adverse effects to flora and fauna.

24.15.3 Waste management

Table 24.25 Waste management – construction

Element/issue	Waste management – construction
Operational policy	To manage construction waste so as to adhere to the waste management hierarchy and to minimise the potential for environmental harm during the construction of the LNG facility
Performance criteria	No contamination of land, air or water as a result of inappropriate waste management practices
	No complaints from community regarding inappropriate waste disposal practices
	Recycled effluent quality to be in accordance with legislative recycled water criteria
Implementation strategy	Develop and implement a waste management plan



Element/issue	Waste management – construction
	Establish contracts with companies (for the supply of materials) encouraging sustainable waste management practices
	Preference is to be given to materials that produce no or low amounts of waste (e.g. prefabricated etc.)
	Reuse wastes on site where practicable, including:
	Mulching/chipping green waste for erosion control and landscaping
	• Designated area for surplus concrete and concrete washouts with a concrete recycler to be engaged to crush the concrete for reuse on-site
	Segregate wastes in separate designated areas to maximise reuse and recycling, including:
	Scrap ferrous metal
	Scrap non-ferrous metal
	Lead acid batteries
	Surplus concrete
	Paper, cardboard, glass, plastics
	Oily rags and cleaning cloths in mobile garbage bins
	Timber and green waste
	Waste oils, solvents and other chemicals
	General waste (putrescible and non putrescible)
	Design waste staging and storage areas to prevent leaching or wind blown contamination
	Transport and dispose of wastes by appropriately licensed contractors to licensed landfills/disposal facilities
	Consult with local Councils with regards to landfill capacity and capability to receive wastes
	Regularly review marketability of wastes to maximise recycling
	Mill merchantable timber if viable and where there is demand
	Utilise portable amenities (showers, toilets etc.) until the sewage treatment plant is operational. Effluent from these facilities will be held in holding tanks prior to disposal by a licensed contractor
	No waste to be disposed of or burnt on site
	Discharge of desalination concentrate will be sufficiently far offshore to prevent stagnant hyper-saline areas close inshore. The design of the out-fall will include measures for diffusion dispersion

Retain hydrotest water in the hydrotest pond and reuse for further testing. Once



Element/issue	Waste management – construction
	testing is finished the hydrotest water will be treated prior to discharge offshore at a point with adequate flushing for rapid dispersal
	Locate vehicle/equipment wash down area at least 20m from a watercourse with water collected and passed through an interceptor before release to the stormwater system
	Strategically locate spill kits throughout the construction site
Monitoring and auditing	Maintain regulated waste tracking records
	Record quantities of waste being sent for reuse, recycling and disposal
	Monitor treated effluent quality for compliance with recycled water criteria
	Undertake monthly visual inspections of the waste storage areas for evidence of contamination
Reporting	Environmental Manager to provide monthly reports to Construction Manager on monitoring and auditing
	Construction Manager to provide periodic reports to Australia Pacific LNG on results of monitoring and auditing
	Non-routine monitoring and auditing results will be communicated to the Construction Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

Table 24.26	Waste	management -	 operation
-------------	-------	--------------	-------------------------------

Element/issue	Waste management – operation
Operational policy	To manage operational waste so as to adhere to the waste management hierarchy and to minimise the potential for environmental harm
Performance criteria	No contamination of land, air or water as a result of inappropriate waste management practices
	All waste disposal to be conducted by an appropriately licensed waste contractor Recycled effluent quality to be in accordance with legislative recycled water criteria
Implementation strategy	Develop and implement a waste management plan
	Preference is to be given to materials that produce no or low amounts of waste (e.g. prefabricated etc.)
	Segregate wastes in separate designated areas to maximise reuse and recycling, including:
	Scrap ferrous metal
	Scrap non-ferrous metal
	Lead acid batteries



Element/issue	Waste management – operation	
	Surplus concrete	
	Paper, cardboard, glass, plastics	
	Oily rags and cleaning cloths in mobile garbage bins	
	Timber and green waste	
	Waste oils, solvents and other chemicals	
	General waste (putrescible and non putrescible)	
	Design waste staging and storage areas to prevent leaching or wind blown contamination	
	Transport and dispose of wastes by appropriately licensed contractors to licensed landfills/disposal facilities	
	Direct oily wastewater to a corrugated plate interceptor (CPI). Solids from the CPI will be held in a sludge tank. Oils from the process will be directed to a waste oil storage tank. The treated water from the CPI will be sent to the dissolved air flotation unit and effluent filter to remove any remaining oil. The treated effluent will be used as irrigation water and/or will be discharged to the harbour via an outfall	
	Strategically locate spill kits throughout the LNG facility	
	Use treated sewage effluent for irrigation, dust suppression or discharged to the marine environment	
	Discharge of desalination concentrate will be sufficiently far offshore to ensure good mixing and dilution with ambient marine waters. The discharge location will consider vessel and ship traffic, maintenance dredging requirements, and inter-tidal areas that are dry at low tides	
Monitoring and auditing	Regulated waste tracking records	
	Record quantities of waste being sent for reuse, recycling and disposal	
	Treated effluent quality to be monitored for compliance with recycled water criteria	
	Undertake periodic audits to ensure correct materials are being reused and/or recycled	
	Undertake monthly visual inspections of the waste storage areas for evidence of contamination	
Reporting	Environmental Manager to provide annual reports to the Operation Manager on routine monitoring and auditing activities and results	
	Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results	
	Non-routine monitoring and auditing results will be communicated to the Operation Manager and Australia Pacific LNG as they become available	
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and	



Element/issue

Waste management – operation

corrective actions

24.16 Traffic and transport

24.16.1 Environmental values

The traffic and transport environmental values to be protected and enhanced are:

- Wellbeing of the local community and businesses
- Efficient, sustainable and supportive transport network for all members of the local and business community
- Protection of flora and fauna habitat.

There are seven key state and local government controlled link roads within the study area that will service the LNG facility during the construction and operational phases. Of these seven link roads, two are considered to have a high risk for traffic incidents.

The Gladstone Airport is the only airport that may be impacted by the construction and operation of the LNG facility. The airport is currently operated by the Gladstone Regional Council and services are currently provided by QantasLink primarily utilising Dash 8 Series Q400 aircraft that can accommodate 74 passengers.

Gladstone Port lies within a large natural harbour and is administered by Gladstone Ports Corporation. The port includes six wharf centres, which together, have 15 wharves located along the coastline. The Port of Gladstone is a major commodities' export port which had a throughput in 2007/08 of 75.5 million tonnes of cargo, which generated 1,368 ship visits.

24.16.2 Potential impacts

Traffic and transport associated with the construction and operation of the LNG facility may have the following impacts:

- Increased road congestion and delay
- Damage and increased wear and tear on the existing transport infrastructure
- Increased risk of collision or accidents for shipping, road, rail and air transport
- Reduced overall safety for users of the transport network
- Increased air quality emissions
- Increased noise, dust, land take, loss of habitat, run-off, pest and weed spread impacts.

24.16.3 Traffic and transport management

Table 24.27 Traffic and transport – construction

Element/issue	Traffic and transport – construction
Operational policy	Minimise potential impacts associated with traffic generated by the construction of the LNG facility



Element/issue	Traffic and transport – construction	
Performance criteria	>80% of Project personnel use company provided transportation to commute to the ferry terminal	
	No traffic related incidents attributable to Project activities	
Implementation strategy	Road	
	Provide company transportation (e.g. shuttle buses) with designated pick up and drop off points made available for construction personnel	
	Work with federal, state, local government and industry in regard to infrastructure alterations which may be required to meet the increased demands on the regional and local transport network which may include and intersection and road alterations	
	Work with federal, state, local government and industry in regard to infrastructure alterations which may be required to meet the increased demands on the regional and local transport network which may include pavement rehabilitation and road maintenance	
	Development of a traffic management, transport and logistic plan during the FEED phase that includes:	
	 Routes to be used by the heavy vehicles, with routes generally restricted to existing heavy haul routes, particularly through the Gladstone region 	
	 Restriction of heavy vehicle movements during certain time of day/week (e.g. on routes which traverse school zones, etc) 	
	Restriction of vehicle speeds near residences	
	 Installation of temporary/permanent signage to warn road users of increased heavy vehicle activity 	
	 Access for emergency vehicles and measures to be taken to prevent public access to project sites 	
	 Speed controls on project vehicles, management of night-time traffic along roads adjacent to residential or other sensitive land uses 	
	Identification of alternative routes should existing routes become impassable	
	Fatigue management	
	Sea	
	Any vessel contracted by, or on behalf of, Australia Pacific LNG will have a structured and documented safety management system. All systems shall demonstrate that quality management and quality system elements meet the requirements of the International Maritime Organisation's regulations on the International Safety Management Code for the Safe Operation of Ships and for Pollution Prevention (MARPOL)	
	Develop shipping operations protocols in consultation with regulatory agencies	

Air



Element/issue	Traffic and transport – construction
	Australia Pacific LNG will work with the Gladstone Regional Council and relevant government agencies and service providers to determine the most appropriate options for the use of Gladstone Regional Airport
Monitoring and auditing	Record and investigate incidents and complaints received in relation to construction traffic
	Record number of Project personnel who utilise company provided transportation
Reporting	Environmental Manager will provide monthly updates to the Construction Manager on routine monitoring and auditing results
	Construction Manager to provide Australia Pacific LNG with periodic updates on routine monitoring and auditing results
	Non-routine monitoring and auditing results will be communicated to the Construction Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and
	ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

Table 24.28 Traffic and transport – operation

Element/issue	Traffic and transport – operation
Operational policy	Minimise potential impacts associated with traffic generated by the operation of the LNG facility
Performance criteria	No traffic related incidents attributable to Project activities
Implementation strategy	Road
	Development of a traffic management, transport and logistic plan for operations that includes:
	 Access for emergency vehicles and measures to be taken to prevent public access to project sites
	 Speed controls on project vehicles, management of night-time traffic along roads adjacent to residential or other sensitive land uses
	Identification of alternative routes should existing routes become impassable
	Fatigue management
	Sea
	Maintain an exclusion zone around the berth whilst it is unoccupied (subject to finalisation in consultation with the Regional Harbour Master)
	Declare a security and safety zone whilst a vessel is berthed (subject to finalisation
	in consultation with the Regional Harbour Master) around the vessel through which
	other craft should not transit. A standby tug will also be deployed to patrol the edge
	of the zone and to alert other craft



Element/issue	Traffic and transport – operation
	Provide navigational aides on the MOF and marine facilities
	Develop shipping operations protocols in consultation with regulatory agencies
	Comply with the draft LNG vessel operating parameters that GPC and Maritime Safety Queensland have developed
	Train pilots through shipping simulation, in co-operation with the Harbour Master, will be ongoing and as required throughout the life of the LNG facility. Pilots will be trained on LNG ship handling characteristics and emerging scenarios in the simulation
	Undertake harbour transit during daylight hours only for the first six months of operation, to allow tug masters, pilots and LNG vessel captains to gain familiarity with operation of LNG vessels in Gladstone harbour before 24-hour shipping operations commence
	Utilise the Gladstone Ports Corporation LNG proposed anchorages
	Bunkering (refuelling) will not be conducted while LNG loading or LPG unloading is in progress
	Use LNG ships with double hull protection around the forward and aft bunker fuel tanks or utilise ships powered by gas turbines that carry no or very limited quantities of bunker fuel
Monitoring and auditing	Record and investigate incidents and complaints received in relation to shipping traffic
Reporting	Environmental Manager to provide annual reports to the Operation Manager on routine monitoring and auditing activities and results
	Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results
	Non-routine monitoring and auditing results will be communicated to the Operation Manager and Australia Pacific LNG as they become available
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions

24.17 Indigenous cultural heritage

24.17.1 Environmental values

Under Queensland's *Aboriginal Cultural Heritage Act 2003*, assessment of Indigenous cultural heritage significance is a matter solely for the Aboriginal Parties involved. Significant Indigenous sites and places in the LNG facility will be addressed in cultural heritage management plans (CHMP) negotiated with each Aboriginal Party.

A small number of Indigenous cultural heritage sites located within the LNG facility site are listed on local, State and Federal heritage registers.



24.17.2 Potential impacts

The Project will not cause any impacts to registered Indigenous cultural heritage. However, a preliminary survey of the proposed LNG facility area identified widespread Indigenous cultural heritage traces, particularly along the coastline, around the estuarine mud flats and in the northern portion. These locations are likely to be impacted by the proposed LNG facility.

In addition to the impacts to identified objects, including isolated stone artefacts, there is the potential for previously undetected objects to be revealed during the construction phase and during further site investigations to be undertaken prior to construction.

It is unlikely that any potential impacts will occur during the operation of the LNG facility as there will be no requirement to disturb land under normal operating conditions. In the event that land disturbance is required the implementation strategy contained in Table 24.29 will occur.

24.17.3 Indigenous cultural heritage management

Table 24.29 Indigenous cultural heritage – construction and operation

Element/issue	Indigenous cultural heritage – construction and operation
Operational policy	Protect the Indigenous cultural heritage values of the LNG facility site during the construction of the LNG facility
Performance criteria	Compliance with the requirements of the <i>Aboriginal Cultural Heritage Act</i> 2003 and the relevant CHMP
Implementation strategy	 Develop a CHMP in conjunction with identified Aboriginal parties. The CHMP will: outline how and when any further Indigenous cultural heritage investigations are to be conducted Describe the timing and format of information provided by the endorsed Aboriginal parties to the Project in relation to further investigations to facilitate redesign of facilities where necessary and practical Describe management measures during and following construction Outline post construction management following completion of the
	construction of the LNG facility Conduct training and awareness sessions for construction contractor on CHMP
Monitoring and auditing	Monitoring and auditing of compliance with the CHMP will be specified in the CHMP
Reporting	Reporting requirements (including responsibility and frequency) will be specified in the CHMP
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions



24.18 Shared cultural heritage

24.18.1 Environmental values

Only one non-indigenous heritage site is known for the LNG facility. This is an extensive network of fences with an associated dam and stock watering trough, dating from the early-mid 20th Century.

There is a possibility that undetected, non-indigenous heritage sites remain in the Project area. These will most likely include sites associated with the pastoral history of Curtis Island. These may include further fences, cattle yards, stock watering points, machinery or loading facilities. It is possible that sites associated with the early contact period and conflict with Indigenous people might be found on the island.

The initial marine survey did not detect any sites, however sites associated with the maritime use of The Narrows may exist along the shore of Curtis Island. These may include items lost when vessels were stranded. Due to the history of The Narrows, if items did exist, it is probable that past dredging has removed any historical traces.

24.18.2 Potential impacts

Approximately 2.58km of fence lines occur in the proposed LNG facility site, and this would be destroyed by construction.

It is unlikely that any potential impacts will occur during the operation of the LNG facility as there will be no requirement to disturb land under normal operating conditions. In the event that land disturbance is required the implementation strategy contained in Table 24.30 will occur.

24.18.3 Shared cultural heritage management

Element/issue	Shared cultural heritage – construction and operation	
Operational policy	Protect the shared cultural heritage values of the LNG facility site	
Performance criteria	Retention of shared cultural heritage values	
Implementation strategy	For previously undetected site all work in the vicinity of any suspected heritage sites must cease and a temporary buffer is to be established to ensure that impacts are avoided	
	The Australia Pacific LNG Site Manager will be notified as per notification protocols established for the Project	
	The Australia Pacific LNG Project's cultural heritage personnel will be advised of the finding, and will inspect the suspected heritage items to assess them and ensure that the provisions of the <i>Queensland Heritage Act 1992</i> in relation to non-indigenous archaeological sites are met	
	The Australia Pacific LNG Stakeholder & Indigenous Relations Officer will liaise with officers of DERM, as required, to ensure heritage items are properly recorded, their significance assessed and appropriate management measures implemented. These measures may include protecting and avoiding the site; investigating and recording heritage items; or excavation of the heritage items and removing these	

Table 24.30 Shared cultural heritage – construction and operation



Element/issue	Shared cultural heritage – construction and operation	
	for safekeeping.	
Monitoring and auditing	Personnel to remain vigilant during construction and operation activities	
Reporting	Construction	
	Environmental Manager and Construction Manager to be notified immediately if a suspected heritage site is located	
	Construction Manager to notify APLNG and relevant regulatory authority if suspected heritage	
	Operation	
	Environmental Manager to provide annual reports to the Operation Manager on routine monitoring and auditing activities and results	
	Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results	
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions	

24.19 Safety

24.19.1 Environmental values

The environmental values to be protected and enhanced are:

- Life, health and wellbeing of people
- Diversity of ecological processes and associated ecosystems.

24.19.2 Potential impacts

Potential impacts on safety associated with the construction and operation of the LNG facility are:

- Contamination of ground and surface water or land
- Destruction/impairment of the LNG facility
- Exposure of Project personnel or the community to harmful substances
- Injury or death to members of the community from unauthorised access to the site

24.19.3 Safety management

Table 24.31 Hazard and risk management – construction and operation

Element/issue	Hazard and risk management – construction and operation	
Operational policy	To ensure construction and operation of the LNG facility does not present a risk to	
	the community and construction or operations personnel	
Performance criteria	No injuries or fatalities in the community that is attributable to the LNG facility	



Element/issue	Hazard and risk management – construction and operation		
	construction or operation		
	No injuries or fatalities of Project personnel as a result of the construction or operation of the LNG facility		
Implementation strategy	Construct and operate the LNG facility in accordance with both Australian and international industry standards and guidelines		
	Utilise a plant-wide gas detection system for the early detection of any leaks		
	Utilise an emergency depressuring system, designed to rapidly dump inventory from a compromised section of the plant and dispose of it safely via the ground flare system		
	Install passive (e.g. fire retardant materials) and active (e.g. sprinkler systems) fire protection systems		
	Store, handle and dispose of hazardous substances and materials including fuels, oils and chemicals in accordance with standard procedures to minimise potential leakage to adjacent vegetated areas		
	Undertake risk assessments on identified hazards and reduce them to as low as reasonably practical		
	Develop and implement a safety management plan		
	Consult with CASA and Gladstone Regional Council Airport Services to determine an appropriate course of action to manage any potential impact to aviation safety		
	Develop security measures that consist of the following as a minimum:		
	24 hour per day manned site during operation		
	Fenced site		
	Controlled single access point with individual electronic identity card access for personnel		
	Restricted vehicular access		
	Closed circuit televisions at strategic locations within the LNG facility		
Monitoring and auditing	Review risk registers in accordance with the following:		
	Annual basis		
	Incident or emergency		
	Identification of non compliance with environmental authority conditions		
	Legislative changes (including standards and guidelines)		
	 New or changed in processes (including addition or removal of mitigation measures) 		
	 When further risk studies are undertaken (HAZID, HAZOP, job hazard analysis etc.) 		
	Conduct periodic audits of Project personnel work practices		



Element/issue	Hazard and risk management – construction and operation		
	Conduct on-line and real time monitoring of plant processes Conduct annual security drills and exercises		
Reporting	Environmental Manager to provide annual reports to the Construction/Operation Manager on routine monitoring and auditing activities and results		
	Construction/Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results		
	Non-routine monitoring and auditing results will be communicated to the Construction/Operation Manager and Australia Pacific LNG as they become available		
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions		

Table 24.32	Emergency response – construction and operation	

Element/issue	Emergency response – construction and operation	
Operational policy	To ensure that Project personnel can respond effectively and efficiently in the event of an emergency associated with the construction or operation of the LNG facility	
Performance criteria	All Project personnel are familiar with emergency response plans and their roles within their area of responsibility	
Implementation strategy	Detailed emergency response plans will be developed during the detailed design phase and will consider:	
	Advice from local emergency service providers	
	 Response procedures for hydrocarbon spill, equipment failure, bomb threat, terrorist attack, cyclone, tropical storm, bushfire, medical emergency, marine transportation or other likely emergency, 	
	Engagement of local emergency service providers in emergency response exercises	
	Roles, responsibilities and contact details	
	Emergency controls and alarms	
	Emergency response equipment	
	Evacuation plans	
	Training requirements	
	Site access and security	
	Site induction for all Project personnel to include emergency response plan details	
Monitoring and auditing	Conduct annual tests of emergency response plans	
	Review records of site inductions to ensure all Project personnel on-site have b	



Element/issue	Emergency response – construction and operation	
	inducted	
Reporting	Environmental Manager to provide annual reports to the Construction/Operation Manager on routine monitoring and auditing activities and results	
	Construction/Operation Manager to provide annual reports to Australia Pacific LNG on routine monitoring and auditing activities and results	
	Non-routine monitoring and auditing results will be communicated to the Construction/Operation Manager and Australia Pacific LNG as they become available	
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions	

24.20 Decommissioning

24.20.1 LNG facility

Table 24.33 Decommissioning- LNG facility

Element/issue	Decommissioning – LNG facility	
Operational policy	Decommission the LNG facility in an environmentally sensitive manner	
Performance criteria	LNG facility is not added to contaminated land register	
	Rehabilitation in line with benchmark reference sites	
Implementation strategy	At least 5 years prior to the scheduled end of project life for the LNG facility a process for the decommissioning will be established. During this process Australia Pacific LNG will negotiate with the relevant stakeholders with respect to infrastructure items that can remain in place and any rehabilitation requirements.	
	Factors that will contribute to the methodology of the plan will include:	
	Available technology	
	Legal and regulatory requirements	
	Economic conditions including reuse and recycling availability	
	Proposed subsequent land use	
	Subject to the subsequent land use for the facility Australia Pacific LNG will undertake site investigation and rehabilitation in accordance with the applicable regulations and guidelines at the time of decommissioning	
	If rehabilitation is determined to be a part of the decommissioning requirements, then a rehabilitation plan will be developed that may include the following:	
	Removal methods for infrastructure that is not to remain at the site	



Element/issue	Decommissioning – LNG facility		
	 Identification of suitable land uses for the area to be rehabilitated (eg. bushfire buffer, laydown area etc) 		
	Identification of soil types required for the above land uses		
	Selection of appropriate soil conditioners to allow for revegetation		
	 Selection of suitable flora species and densities consistent with the proposed land use and regional ecosystem types 		
	 Where revegetation to its former community is required, species will be sourced locally to promote endemic and local provenance 		
	 Methods to reshape significantly disturbed land to a stable landform similar to that of surrounding undisturbed areas 		
	Relevant planting/seeding methods		
	Undertake weed management practices until vegetation becomes established to minimise intrusion of weeds and pests		
	Implementation of suitable natural or artificial fauna devices to assist recovery of native fauna to the area		
	 Identification of suitable benchmark reference site/s to guide rehabilitation monitoring 		
	Methods to re-establish surface drainage lines		
	 Identification of suitable benchmark reference site/s to guide rehabilitation monitoring 		
	 Rehabilitation will be considered successful when the site can be managed for its designated land use without any greater management input than for the benchmark reference site/s for at least 18 months 		
Monitoring and auditing	A monitoring program that will assess the effectiveness of decontamination efforts will be developed as part of the decommissioning plan		
	Monitoring of the rehabilitated area and benchmark reference site/s will be undertaken on a periodic basis while still under the responsibility of Australia Pacific LNG		
	Ongoing environmental monitoring will be undertaken for a period of time (to be specified in the decommissioning plan) after plant and equipment has been removed from the facility to detect if land contamination occurs		
Reporting	Reporting of monitoring and auditing outcomes will be specified in the decommissioning plan		
Corrective action	Corrective actions will be implemented in accordance with Section 24.3.10 and ConocoPhillips' HSEMS element No.10 – Non conformance, investigation and corrective actions		



24.21 Social impact management plan

The Queensland State Government is working through a process for developing social impact management plans (SIMP) which is to be applied to all resource projects in Queensland. A draft SIMP has been developed for the Project to establish and define Australia Pacific LNG's management of social performance throughout the life of the Project. This is a work in progress and will continue to be developed in consultation with the government, community and other stakeholders over the life of the Project. The Project's draft SIMP framework identifies and develops the strategies required to implement the proposed mitigation measures and opportunities for enhancement. The framework has four sections: project summary, community engagement strategy, implementation and monitoring and the plan. Impact identification and assessment, mitigation strategies, responsibility, timing and performance measures are included in the Plan.

24.21.1 **Project summary**

Table 24.34 outlines the project summary in relation to development of the draft SIMP.

Reference	Project summary	
1.1	Location of the Project	Refer to Volume 1 Chapter 3
1.2	Brief summary of the Project	Refer to Volume 1 Chapter 3
1.3	Description of the Project's social and cultural area of influence	Refer to Volume 4 Chapter 20 and Volume 5 Attachment 42
1.4	Key social baseline study issues and statistics	Refer to Volume 4 Chapter 20 and Volume 5 Attachment 42
1.5	Potential contribution to regional development	Refer to Volume 4 Chapter 21
1.6	Overview of social impact assessment (SIA) community engagement strategy including:	Refer Volume 4 Chapter 20 – Sections 3 and 5
	key stakeholders*	
	issues and concerns	
	community views, attitudes and aspirations	
1.7	Overview of proposed workforce profile (construction and operations) including workforce accommodation proposals	Refer to Volume 4 Chapter 20 - Section 4

Table 24.34 Project summary

* Refer to Volume 4 Chapter 2

24.21.2 Community engagement strategy

Table 24.35 outlines the community engagement strategy in relation to development of the draft SIMP



Table 24.35 Community engagement strategy

Reference	Community engagement (CE) strategy	
2.1 L	List of key stakeholders key	Refer to Volume 4 Chapter 20 – Section 3
	stakeholders and interests	Refer to Volume 4 Chapter 2
2.2	Description of proposed CE strategy that promotes active and ongoing role for community and stakeholders throughout the Project life cycle	 Australia Pacific LNG's community engagement strategy is guided by its project sustainability framework, having particular regard to the following sustainability principles: Engaging regularly, openly and transparently with people affected by our activities, considering their views in our decision-making and striving for positive social outcomes
		• Working cooperatively with communities, governments and other stakeholders to achieve positive social and environmental outcomes, seeking partnership approaches where appropriate
		Australia Pacific LNG's CE strategy is to address these principles include:
		 Consulting early, openly and regularly with community stakeholders, including affected communities, non- government organisations, businesses and Indigenous groups
	 Keeping community stakeholders informed of Project developments or activities pre-emptively through regular community briefings, including one-on-one discussions, open forum consultations, newsletters and media activities 	
		 Ensuring that consultation processes enable the participation of social equity target group representatives
		 Establishing participative processes that consider community ideas in key decision making outputs relating to construction, operations and decommissioning
		Continuation of an 1800 dedicated telephone hotline to receive public enquiries and complaints
		 Investing in activities in partnership with local communities and government
		 Planning and implementing social infrastructure investments through partnerships and collaborative arrangements between government, industry, educational and community organisations



Reference	Comm	unity engagement (CE) strategy
		 Developing community programs in conjunction with members of the local community
	•• • • • • •	Site level
2.3	integrate CE strategies to Project implementation at site level, and at local regional and state levels.	Australia Pacific LNG is committed to integrating community engagement objectives into site level construction, operations and closure activities. The following strategies and activities are proposed to ensure site level integration:
		 Ensuring key site level staff and contractors have a working knowledge of relevant Australia Pacific LNG community engagement policies and protocols
		• Ensuring employees and contractors have awareness and understanding of the Australia Pacific LNG stakeholder and Indigenous engagement strategies and receive community cultural awareness training and briefings
		 Regular liaison between site management and corporate office to understand the results of community baseline and impact assessments and monitoring and identified communities of interest
		 Ensuring that identified communities are as fully informed as practically possible about site level activities and their possible effects
		Developing and maintaining a register of key stakeholders and of complaints at site level
		• Tracking complaints from community members and the follow-up and sign-off by relevant managers. Ensuring early referral of difficult or unresolved complaints to Corporate Communications
		• Participation of relevant site level managers in key community engagement activities; including community forums and any reference groups or community consultative committee meetings that may be implemented
		 Ensuring that internal decision making processes at site level consider the potential effects and opportunities of its activities on affected communities Local, regional and state level
		As part of its community engagement strategy, Australia Pacific LNG is committed to ensuring that Project implementation is integrated with broader local, regional and state level activities. The following strategies and activities are proposed to ensure that broader integration occurs:



Reference	Commu	inity engagement (CE) strategy
		 Meeting with and regularly updating Mayors, CEOs and relevant officers of regional Councils regarding operational issues and progress towards Project milestones
		 Maintaining regular dialogue with government agencies on key issues concerning relevant portfolios; including health, education, environment, infrastructure planning and transport
		 Participating in regional assessments and planning processes
2.4	Mechanisms to support a regular review of the CE strategy's effectiveness	Australia Pacific LNG will develop a monitoring and reporting framework that will incorporate mechanisms to regularly review community engagement strategies (refer Section 24.21.3)

24.21.3 Implementation and monitoring

Assessment of impacts

Potential impacts were assessed through a four stage process in accordance with the draft guidelines for SIMPs received from the Queensland Department of Infrastructure and Planning in November 2009. It should be noted that this methodology was adopted to ensure consistency with the draft guidelines, is consistent across the gas fields, LNG facility and main gas transmission pipeline SIA and that it differs to that adopted elsewhere in the EIS. The key stages in assessing potential impacts are summarised below.

Stage one explains each of the potential impacts, describing why these are regarded as an impact and demonstrating clearly whether the impact is positive or negative, direct or indirect, long-term or short-term, local or widespread and if it is reversible or irreversible.

Stages two and three qualify each impact based upon two assessment characteristics. These characteristics include an assessment of the probability of the impact occurring and an assessment of the actual result and scale of effect of an impact if it were to happen (that is, potential consequences).

Occurrence

The probability of occurrence for each impact is rated between low and high as follows:

- High (81-100%)
- Medium (31-80%)
- Low (0-30%).

Consequence

The potential consequences may vary between low, medium and high, as follows:

Low



- Isolated issues or complaint that can be resolved via routine site procedures
- Insignificant to minor social harm
- No threat to social licence to operate
- Medium
 - Repeated incidents or community complaints that require significant adjustment to overall site level and business level procedures
 - Moderate social harm
 - Medium threat to social license to operate
- High
 - Significant, widespread and enduring community issue or dissent
 - Major to severe or irreversible social harm
 - Direct threat to social license to operate
- Positive (+)

Implementation responsibilities

Australia Pacific LNG recognises that it has a significant role to play in the management and mitigation of impacts. However, effective impact mitigation requires the participation and collaboration of a range of stakeholders due to the complexity of many of the issues involved.

In particular, government has a significant role in the planning and delivery of core services such as health, education, emergency services, transport and infrastructure, and employment and training initiatives. Where relevant, this draft SIMP nominates the appropriate state or federal government department which has a shared responsibility for the implementation and / or monitoring of a particular mitigation strategy.

The factors which contribute to the need for a shared approach to management and mitigation include:

- The scope of CSG to LNG activities
- The staging of activities (planning, construction, operations and decommissioning)
- The breadth of current and future LNG industry and broader resource sector participants (and therefore extent of risk for cumulative impacts)
- The diverse local, regional and broader governance contexts in which the Project components exist (gas fields, pipeline and LNG facility).

Accordingly, the draft SIMP sets out the areas of responsibility for implementation of identified mitigation strategies under the following broad stakeholder categories:

- Australian Pacific LNG (this includes joint venture partners and contractors)
- Government (local, state and federal) primary departments
- Industry (oil and gas)
- Shared responsibility could include other parties in addition to those listed above such as:


- Other government agencies where relevant
- Private sector
- Community.

The relevant Government Departments include but are not limited to:

- Federal Government:
 - Department of Education, Employment and Workplace Relations
 - Department of Infrastructure, Transport, Regional Development and Local Government
- Queensland Government:
 - Department of Premier and Cabinet
 - Department of Communities
 - Department of Infrastructure and Planning
 - Department of Education and Training
 - Department of Employment, Economic Development and Innovation
 - Department of Environment & Resource Management
 - Queensland Police
 - Department of Community Safety
 - Department of Transport and Main Roads
 - Queensland Health.

Timing

The draft SIMP designates the anticipated commencement timing for the implementation of mitigation strategies under the following categories:

- Pre-construction (PC)
- Construction (C)
- Operations (O)

Mitigation strategies that continue throughout the Project lifecycle (including construction, operation and decommissioning) are further designated as life of project (LP).

Measures and targets

Australia Pacific LNG has established a range of metrics, standards and qualitative criteria as measures or indicators of the relative performance of individual mitigation strategies. In selecting indicators, consideration has been given to the following criteria:

- Relevance of the indicator to the impact being measured
- Measurability
- Reliability of data sources and ease of data collection



• Current availability of data or the resources and capacity to collect new data.

The list of indicators included in the SIMP is not intended as a prescription for evaluating Australia Pacific LNG's ongoing performance. Rather, it is an aspirational starting point in an iterative process of implementation, review, modification and improvement. Australia Pacific LNG anticipates that, over time, different phases of the project may require different or modified performance measures and that some indicators may prove too difficult to measure or not as informative as originally anticipated. Not all indicators are intended for the public domain and the classification of performance measures in this regard will be guided by Australia Pacific LNG's monitoring and reporting framework (see below).

To assist in implementation of the SIMP, Australia Pacific LNG will develop appropriate targets against which to measure and report the performance of the SIMP over time. In setting targets, Australia Pacific LNG will take a broad and balanced approach, including consideration of:

- Baseline data
- Intended outcomes of individual mitigation strategies
- Australia Pacific LNG Project sustainability framework
- Industry standards
- Community expectations and aspirations
- Government requirements

Targets will be periodically reviewed and updated to ensure ongoing relevance to impacts being measured.

Critically, the success of the Australia Pacific LNG's performance against many of the measures outlined in the SIMP depends on government, particularly State Government, delivery on measures of its' own departmental policies and plans. These include Toward Q2: Tomorrow's Queensland, which describes five ambitions for the State, covering the economy, environment and lifestyle, education and skills, health and community, Blueprint for the Bush and the Blueprint for Queensland's LNG Industry which provides an outline of how the State Government will facilitate the development of the LNG industry in Queensland and work with local communities to ensure that any development of LNG resources is beneficial. The targets and performance measures for these initiatives are described in the social baseline assessment in Volume 5 Attachment 42.

Monitoring and reporting

Australia Pacific LNG believes that effective monitoring of its activities is essential so that impacts can be accurately measured, mitigation measures assessed and meaningful reports provided to stakeholders. To this end Australia Pacific LNG will be developing a monitoring and reporting framework post EIS. The development of the framework will have regard to the following objectives:

- Build a sound understanding of the environmental, social and economic systems in which Australia Pacific LNG operates
- Share this knowledge with our communities of interest to assist in developing community capacity
- Assist in decision making with respect to project design, delivery and investments throughout the project lifecycle
- Track progress towards performance targets



- Assist Australia Pacific LNG to contribute to local and regional planning activities
- Promote an emphasis on learning, improvement and accountability
- Ensure that adaptive management occurs as part of continuous improvement
- Establish roles and responsibilities for monitoring and reporting
- Identify relevant indicators for internal versus external reporting requirements
- Report with an emphasis on outcomes and impacts, including at an intermediate outcome stage
- Assist Australia Pacific LNG to report on its overall performance against the company's sustainability framework.

Links between sustainability framework and social impact management plan

Australia Pacific LNG aspires to be at the forefront of sustainable practices, contributing to a positive future for its customers, communities, investors and people, delivering a positive benefit to people, communities and the environment. The SIMP is guided by Australia Pacific LNG's project sustainability framework, having particular regard to the following sustainability principles:

- Fostering the health and wellbeing of its workforce
- Respecting the rights, interests and diverse cultures of the communities in which Australia Pacific LNG operate
- Engaging regularly, openly and transparently with people and communities affected by Australia Pacific LNG's activities, considering their views in decision making and striving for positive social outcomes
- Working cooperatively with communities, governments and other stakeholders to achieve positive social and environmental outcomes, seeking partnership approaches where appropriate
- Upholding exemplary ethical behaviour in all aspects of business
- Identifying, assessing, managing, monitoring and reviewing risks to our workforce, our property, the environment and the communities affected by our activities
- Ensuring that all employees and contractors work consistently within the sustainability principles, commitments, values and systems

24.21.4 Draft SIMP

Table 24.36 outlines the draft SIMP for the Project.

Table 24.36 Draft social impact management plan

Identification		Asses	sment	Management		Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase (Cons, Ops)*	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
Population								
Increase in population of Gladstone	Cons Ops	н	M	Australia Pacific LNG will provide housing for non-local construction staff and contractors in temporary accommodation facilities and will consult with stakeholders including the local council as part of the site selection process Australia Pacific LNG will work with government, the community and other industries to plan for potential cumulative impacts and share information relating to potential impacts and mitigation measures Australia Pacific LNG will continue to participate in Local Government and regional planning processes and provide information about the Project to inform discussion and decision making in a timely manner Australia Pacific LNG will continue to use and or develop methods to attract people local to the region to the workforce Australia Pacific LNG will continue to use and/or develop methods to attract under-represented groups to the workforce	L	Australia Pacific LNG Shared responsibility Government: • Department of Communities (Housing and Homelessness Services) • Department of Infrastructure and Planning	PC C	Percen Gladsta Numbe Pacific position Functic govern Eviden commu potenti Releva are ach plannir Track a proces

Demographic prom	e							
Change in	Cons	Н	М	Australia Pacific LNG will continue to use and develop methods to attract	L	Australia Pacific LNG	PC	Percent
community demographics due to construction	Ops	L	L	people local to the region to the workforce Australia Pacific LNG will continue to use and develop methods to attract	L	Shared responsibility	С	Gladsto
workforce profile				under-represented groups to the workforce		Department of		tempora
				Australia Pacific LNG will uphold a high standard of behaviour and will communicate and strictly enforce its code of conduct for all staff and		Infrastructure and Planning		Pacific L
				contractors Refer to community health and safety mitigation measures				position Track a
				······································				



Performance measures

ntage of construction workforce sourced from the cone area

er and percentage of persons employed by Australia c LNG by social equity target group, occupation and on / seniority

onal working relationships are established with nment, the community and other industries

nce of joint stakeholder outputs (planning forums, unications, action plans etc.) to identify and mitigate ial cumulative impacts

ant cumulative impact and regional planning strategies knowledged and reflected in Australia Pacific LNG ng documents and related communications

and analyse community attitudes towards consultation sees and management of construction workforce

ntage of construction workforce sourced from the one Area community

ntage of construction workers accommodated at the rary accommodation facilities

er and percentage of persons employed by Australia LNG by social equity target group, occupation and n / seniority

Track and analyse breaches of the code of conduct by incident type

Track and analyse community attitudes towards Australia Pacific LNG's position and processes in relation to recruitment and workforce management

Identification	ו	Asse	ssment	Management		Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase (Cons, Ops)*	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
								Also re measu
Income and affordat	oility							
Increase in cost of living due to inflationary pressure from higher average weekly incomes	Cons Ops	M L	M	Australia Pacific LNG will provide housing for non-local construction staff and contractors in temporary accommodation facilities and will consult with stakeholders including the local council as part of the site selection process for these facilities Australia Pacific LNG will work through committees established under the	L	Australia Pacific LNG Shared responsibility Government: • Department of	PC O LP	Percer tempo Functi counc comm
				Sustainable Resource Communities Policy to identify housing market issues, forecasts and possible responses To mitigate potential impacts on housing affordability and availability, Australia Pacific LNG community programs will include working with Government and agencies that provide housing to people in financial distress		Communities (Housing and Homelessness Services)Department of Infrastructure and Planning		
Social divide resulting from increased wage gap (for example, the haves and have nots)	Cons Ops	M	M	Australia Pacific LNG will continue to use and develop methods to attract people local to the region to the workforce Australia Pacific LNG will implement a local content strategy whereby we participate in or establish programs which assist qualified local and regional businesses with the opportunity to tender for provision of goods and services for the Project Australia Pacific LNG will continue to use and develop methods to attract under-represented groups to the workforce Australia Pacific LNG will aim to build collaborative partnerships with government and community organisations to enhance the capacity of employers to provide jobs and the capacity of locals to develop skills and secure jobs Australia Pacific LNG's community investment programs will support sustainable community development To mitigate potential impacts on housing affordability and availability, Australia Pacific LNG community programs will include working with Government and agencies that provide housing to people in housing distress	L	 Australia Pacific LNG Shared responsibility Government: Department of Education and Training Department of Employment, Economic Development and Innovation Department of Communities (Housing and Homelessness Services) 	PC O LP	Percer Numb Pacific positic Functi govern partne Evalua progra object See a indica
Employment training	g and bus	iness						Emple
Opportunity to	Cons	М	+	Australia Pacific I NG workforce strategy will address:	+	Australia Pacific I NG	PC.	Emplo



Performance measures

refer to community health and safety performance sures

entage of construction workers accommodated at the orary accommodation facilities

tional working relationships established with local cils, state government, relevant agencies and nittees

entage of workforce sourced from the Gladstone region

ber and percentage of persons employed by Australia ic LNG by social equity target group, occupation and on / seniority

tional working relationships established with rnment and community organisations and evidence of ership projects

ate Australia Pacific LNG community investment ams to assess the achievement of program goals and tives

also local content strategy and employment and training ators under employment, training and business impacts

loyment

Identification		Asse	ssment	Management		Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase (Cons, Ops)*	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
increase labour- force participation and increase local skills capacity	General Construction	M	+	In-house training programs including potential opportunities for on site training on an existing LNG facility Analysis of ongoing labour requirements Training strategies targeted to local labour Targeted employment and training programs Methods to attract people local to the region to the workforce Methods to attract under-represented groups to the workforce Australia Pacific LNG will work with government, the community and other industries to plan for potential cumulative impacts and share information relating to potential impacts and mitigation measures Australia Pacific LNG will work together with the CSG/LNG industry through the CSG/LNG Skills Taskforce of Energy Skills Queensland to help address skill shortages by: Raising awareness of the CSG/LNG industry in the local community Supporting vocational training Facilitating career advice and work readiness programs for new entrants and mature entrants from related industries Australia Pacific LNG will participate in CSG/I NG gateway programs with high	+	Shared responsibility Government: • Department of Education and Training Industry	O LP	Numbe employ Numbe Pacific position Functio industri Evidend commu potentia Trainin Numbe develop social e Numbe starting Australi
				schools in the Project region to implement programs that promote career opportunities and facilitate employment in the CSG/LNG industry. Australia Pacific LNG will continue to collaborate on programs with government, training and education groups that build the local skills base both to meet the specific needs of the industry and other impacted sectors. This will include further development of apprenticeship, traineeship, scholarship and higher education programs Establish a construction employment facility within Gladstone to raise awareness on job prospects and for prospective employees to source information and lodge ich applications				Prograr objectiv Numbe scholar



Performance measures

er of persons employed via the government sponsored yment programs by length of time unemployed.

er and percentage of persons employed by Australia c LNG by social equity target group, occupation and on / seniority

onal working relationships are established with other ries

nce of joint industry outputs (planning forums,

unications, action plans, etc.) to identify and mitigate ial cumulative impacts

ng

er of Gladstone area residents participating in skills opment programs offered by Australia Pacific LNG

er of Gladstone Area residents participating in skills opment programs offered by Australia Pacific LNG by equity target group and occupation

er and percentage of apprentices and trainees g, graduating and finding continuous employment with lia Pacific LNG by occupation / operational area

ate Australia Pacific LNG community investment ims to assess the achievement of program goals and ives

er of students given work experience and/or receiving arship or financial support

Identification	1	Asses		Management		Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase (Cons, Ops)*	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
Opportunities for local and regional businesses to supply goods and services to the Project	Cons Ops	H	+ +	Australia Pacific LNG will implement a local content strategy whereby it participates in or establishes programs which assist qualified local and regional businesses with the opportunity to tender for provision of goods and services for the Project The local content strategy will include provision such as regular Project updates, overview of goods and services packages, supply chain education Australia Pacific LNG will ensure contracts with suppliers and sub-contractors are aligned with Australia Pacific LNG's 12 sustainability principles	+ +	Australia Pacific LNG Shared responsibility Government: • Department of Employment, Economic Development and Innovation	PC O LP	Percen Pacific based Track a toward engage includir
Inflationary pressure on commercial real estate costs impacts on local businesses	Cons	L	L	Australia Pacific LNG will continue to participate in local government and regional planning processes by providing information regarding demand for commercial real estate	L	Shared responsibility Government: • Department of Infrastructure and Planning	PC O LP	Functio govern stakeh
Impact to local and regional businesses losing employees to the Project	Cons Ops	M	M	Australia Pacific LNG will aim to build collaborative partnerships with government and community organisations to enhance the capacity of employers to provide jobs and the capacity of locals to develop skills and secure jobs. For example through the Community Skills Scholarship program Australia Pacific LNG will continue to collaborate on programs with government and training and education groups that build the local skills base both to meet the specific needs of the industry and other impacted sectors. This will include further development of apprenticeship, traineeship, scholarship and higher education programs Australia Pacific LNG will continue to provide input into Gladstone Engineering Alliance/ State Government Skills Formation Strategy as well as other planning processes	L	Australia Pacific LNG Shared responsibility Government: • Department of Education and Training	PC O LP	See en above Functio govern partner Evalua progran objectiv
Opportunities for industrial tourism	Ops	L	+	Continue to support opportunities for industrial tourism through entities such as Gladstone Economic and Industry Development Board, Gladstone Engineering Alliance and Gladstone Area Promotion and Development Limited	+	Australia Pacific LNG	LT	Potenti develo
Opportunities for apprenticeships, scholarships and vocational training	Ops Cons	H M	+ +	Australia Pacific LNG will continue to collaborate on programs with government and training and education groups that build the local skills base both to meet the specific needs of the industry and other impacted sectors. This will include further development of apprenticeship, traineeship, scholarship, higher education programs and potentially including those that	+ +	Australia Pacific LNG Shared Responsibility Government: • Department of Education	PC O LP	See en Evalua progran objectiv



Performance measures

ntage and dollar value of supplier contracts (Australia c LNG and its contractors) awarded to businesses in the Gladstone area

and analyse local business community attitudes ds the availability of supplier information and ement with procurement of the local content strategy, ing existing suppliers and non-suppliers

onal working relationships are established with nment planning bodies and development industry nolders

mployment and training and local content indicators

onal working relationships established with ment and community organisations and evidence of rship projects

ate Australia Pacific LNG community investment ims to assess the achievement of program goals and ives

tial industrial tourism opportunities identified and either oped in-house or tendered out

mployment and training indicators above

ate Australia Pacific LNG community investment ims to assess the achievement of program goals and ives

Identification	1	Asses	ssment	Management		Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase (Cons, Ops)*	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
				recognise prior learning Australia Pacific LNG will work with government, the community and other industries to plan for potential cumulative impacts and share information relating to potential impacts and mitigation measures Australia Pacific LNG will continue to participate in local government and regional planning processes and provide information about its Project to inform discussion and decision making in a timely manner		and Training Department of Infrastructure and Planning 		Expend Numbe Australi
Opportunity to support work readiness programs and pre-trade training concepts	Ops Cons	H	+	 Australia Pacific LNG will continue to utilise existing or develop local partnerships to assist students to transition from school to work or higher education Australia Pacific LNG will partner with local training providers to develop industry and employment skills Australia Pacific LNG will work together with the CSG/LNG industry through the CSG/LNG Skills Taskforce of Energy Skills Queensland to help address skill shortages by Raising awareness of the CSG/LNG industry in the local community Supporting vocational training Facilitating career advice and work readiness programs for new entrants and mature entrants from related industries Australia Pacific LNG will participate in CSG/LNG gateway programs with secondary schools in the Project region in partnership with providers such as the Queensland Minerals and Energy Academy to implement programs that promote career opportunities and facilitate employment in the CSG/LNG industry Australia Pacific LNG will expand competency based training and skills development programs for Production and Process Plant Operators 	+	Australia Pacific LNG Industry Shared responsibility Government: • Department of Education and Training	PC O LP	Functio provide Relevar are ack planning Track a industry Level o develop Operato

Primary and secondary education



Performance measures

diture on training programs

er of apprenticeships and scholarships offered by the lia Pacific LNG Project

onal working relationships established with training ers and industry groups

ant cumulative impact and regional planning strategies knowledged and reflected in Australia Pacific LNG ng documents and related communications

and analyse awareness levels of the CSG/LNG ry in Project areas

of growth in competency based training and skills opment programs for Production and Process Plant tors

Identification	n Asses		ssment	Management		Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase (Cons, Ops)*	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
Inability of primary and secondary education facilities to meet demand	Cons Ops	L	M	Australia Pacific LNG will assist primary and secondary education institutions in forecasting future demand by providing accurate workforce data to relevant state government departments Australia Pacific LNG will work with government, the community and other industries to plan for potential cumulative impacts and share information relating to potential impacts and mitigation measures	L	Australia Pacific LNG Shared Responsibility Government: • Department of Education and Training • Department of Infrastructure and Planning	PC O LP	Commu govern Functic govern Eviden commu potentia Releva and ref and ref
Housing and accomm Increase in housing and/or rental prices caused by increased demand and limited supply resulting in poor levels of housing affordability and an over-inflated market	nodation Cons Ops	H	M	Australia Pacific LNG will work with government, the community and other industries to plan for potential cumulative impacts and share information relating to potential impacts and mitigation measures Australia Pacific LNG will continue to participate in local government and regional planning processes and provide information about its Project to inform discussion and decision making in a timely manner Australia Pacific LNG's community investment programs will support sustainable community development Australia Pacific LNG will provide housing for non-local construction staff and contractors in temporary accommodation facilities and will consult with stakeholders including the local council as part of the site selection process for these facilities The Australia Pacific LNG operations workforce will live within the local community in the general housing pool during the operational phase of the Project Australia Pacific LNG will work through committees established under the Sustainable Resource Communities Policy to identify housing market issues	L	Australia Pacific LNG Shared Responsibility Government: • Department of Infrastructure and Planning • Department of Communities (Housing and Homelessness Services)	PC O LP	Percen tempor Worker Functio governu Evidenu commu potentia Releva are ack plannin
				forecasts and possible responses To mitigate potential impacts on housing affordability and availability, Australia Pacific LNG community programs will include working with government and agencies that provide housing to people in housing distress				



Performance measures

- nunication of workforce demand estimates to the state nment, tertiary institutions and training providers
- onal working relationships are established with ment, the community and other industries
- nce of joint stakeholder outputs (planning forums, unications, action plans etc.) to identify and mitigate ial cumulative impacts
- ant cumulative impact strategies are acknowledged flected in Australia Pacific LNG planning documents lated communications
- ntage of non-local workers accommodated at rary accommodation facilities
- r accommodation completed ahead of Project demand
- onal working relationships are established with nment, the community and other industries
- nce of joint stakeholder outputs (planning forums, unications, action plans, etc.) to identify and mitigate ial cumulative impacts
- ant cumulative impact and regional planning strategies knowledged and reflected in Australia Pacific LNG ng documents and related communications

Identification	n	Asses	ssment	Management		Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase (Cons, Ops)*	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
Concerns that the temporary accommodation	Cons	Μ	Н	Australia Pacific LNG will locate the temporary accommodation facility on Curtis Island to reduce the potential impact from an influx of construction workers to Gladstone	L	Australia Pacific LNG	PC C	Track a accom
facilities will foster anti-social behaviour and impact the host community				Australia Pacific LNG will continue consultation and engagement programs with communities and stakeholders to ensure their views are understood and considered throughout the life of the Project				Austral others
				Australia Pacific LNG will communicate and strictly enforce its project rules and accommodation code of behaviour upon all employees and contractors				Track a
				Australia Pacific LNG will design and construct a high quality temporary accommodation facility with sufficient social and recreational facilities				facility
				Australia Pacific LNG will continue to implement a community complaints procedure for stakeholders to raise concerns, and in turn have them addressed in a timely manner				
Increased demand	Cons	М	Н	Australia Pacific LNG will work with government, the community and other	L	Australia Pacific LNG	PC	Timely
for hotel/motel				industries to plan for potential cumulative impacts and share information relating to potential impacts and mitigation measures		Shared responsibility	С	Functio
presents challenges				Australia Pacific I NG will continue to participate in local government and		Government:		govern
for competing local industry and businesses				regional planning processes and provide information about its Project to inform discussion and decision making in a timely manner		Department of Infrastructure and Planning		Eviden commu potenti
				Australia Pacific LNG will provide housing for non-local construction staff and contractors in temporary accommodation facilities				Releva are acl plannir
Community health a	nd safety	/						
Community concern	Cons	М	Н	Project health and safety practices and results of relevant monitoring will be	L	Australia Pacific LNG	PC	Numbe
about health and safety impacts	Ops	М	Н	communicated through a range of channels such as Australia Pacific LNG's community centre, consultation sessions, media and meetings	М	Shared responsibility	Ο	related its cont
resulting from the Project				Emergency response planning to include consultation with neighbours and		Government:	LP	local co
-,				collaboration with relevant stakeholders, as practical		Department of Infrastructure and Planning		Track a
				Australia Pacific LNG will implement community complaints procedure for stakeholders to raise concerns, and in turn have them addressed in a timely		and i kinning		safety
				manner				Numbe
				Australia Pacific LNG will work with government, the community and other				Level of



Performance measures

and analyse breaches of the code of conduct and modation facility rules by incident type

er and type of community complaints made to Ilia Pacific LNG, its contractors, local council and

and analyse complaints response time and resolution.

and analyse workforce attitudes towards the physical berational standards of the temporary accommodation and the conduct of workers

communication of Project and workforce demands

onal working relationships are established with nment, the community and other industries

nce of joint stakeholder outputs (planning forums, unications, action plans etc.) to identify and mitigate ial cumulative impacts

ant cumulative impact and regional planning strategies knowledged and reflected in Australia Pacific LNG ng documents and related communications

er and type of health, safety and environment (HSE) d complaints pertaining to Australia Pacific LNG and atractors made to Australia Pacific LNG, its contractors, council and others

and analyse community attitudes towards Australia LNG and its contractors environmental, health and performance

er and percentage of HSE incidents by incident type

of compliance with environmental legislative reporting

Identificatior	า	Asses		Management		Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase (Cons, Ops)*	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
				industries to plan for potential cumulative impacts and share information				require
				Australia Pacific LNG will continue consultation and engagement programs with communities and stakeholders to ensure their views are understood and				Functic govern enviror
				considered throughout the life of the Project Australia Pacific LNG will engage with community groups, such as the Clean and Healthy Air group, in two-way dialogue on health and safety matters				Eviden commu potentia
								Releva are ack plannir
Potential for socially	Cons	М	М	Australia Pacific LNG will continue consultation and engagement programs	L	Australia Pacific LNG	PC	Track a
unacceptable behaviour due to the	Ops	L	М	with communities and stakeholders to ensure their views are understood and considered throughout the life of the Project	L		Ο	employ prograr
increase in population and changed				Australia Pacific LNG will uphold a high standard of behaviour and will communicate and strictly enforce its project rules and accommodation code of behaviour for all employees and contractor.			LP	Track a testing LNG
demographics				Australia Pacific LNG will design and construct a high quality temporary accommodation facility with sufficient social and recreational facilities				Track a accom
				Australia Pacific LNG will implement a community complaints procedure for community members and stakeholders to raise concerns, and in turn have them addressed in a timely manner				Numbe to Aust Austral
				Health promotion programs relating to the 'Fit for Work' and 'Drug and Alcohol' policies will be implemented by Australia Pacific LNG				others Track a of Aust
Increased road, air	Cons	Н	Н	Australia Pacific LNG will work with the federal, state and local government	М	Australia Pacific LNG	PC	Numbe
and shipping movements	Ops	Н	Н	and industry in regard to potential upgrades required to meet the increase demands on regional infrastructure.	L	Shared responsibility		comple prograr
impacting on road and maritime safety congestion				Australia Pacific LNG will develop a logistics management plan to efficiently move people and materials and to reduce the impact of traffic and transport on		Government: • Department of Infrastructure, Transport,		Numbe Austral
				Consolidation of material prior to transport to reduce truck movements		Regional Development and		Track a
				 Siting logistic hubs (warehouses and lay down facilities) that divert traffic flows around local towns 		 Department of Main Roads Department of Infrastructure and Planning 		



Performance measures

ements

- onal working relationships are established with nment, the community, other industries and nment related community groups
- nce of joint stakeholder outputs (planning forums, unications, action plans etc.) to identify and mitigate ial cumulative impacts
- ant cumulative impact and regional planning strategies knowledged and reflected in Australia Pacific LNG ng documents and related communications
- and analyse participation of Australia Pacific LNG yees and contractors participating in health promotion ums and safety training initiatives
- and analyse results of employees and contractors positive for alcohol and drug tests at Australia Pacific
- and analyse breaches of the code of conduct and modation facility rules by incident type
- er and type of behavioural related complaints relating tralia Pacific LNG workers and contractors made to Ilia Pacific LNG, its contractors, local council and
- and analyse community attitudes towards the conduct tralia Pacific LNG workers
- er of employee, contractor and community participants eting road safety programs and dollar value of Im
- er and type of traffic related incidents relating to lia Pacific LNG workers and contractors
- and analyse community attitudes towards the Project

Identificatio	n	Asses	ssment	Management		Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase (Cons, Ops)*	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
				 The use of buses for personnel site access during construction and operations Appropriate travel restrictions Development and implementation of safe transportation management practices to reduce the impact to the local environment. Avoid travel along school routes during set down pick up times Night time travel managed where routes pass sensitive sites, e.g. Residential and schools Speed restrictions especially next to sensitive sites – residential, schools or along unsealed roads to reduce dust creation Vehicles lights and warning lights illuminated as appropriate Implementation of driver training program Australia Pacific LNG will expand the Community Safety Awareness program in conjunction with industry partners, government and community groups to develop responses to community safety concerns in the region				
				Refer to mitigation measures in Volume 4 Chapter 17				
Facilities and service	es			· · · ·				
Increased demand on medical and health services	Cons Ops	M	H	Provision of first response medical capabilities on site at Curtis Island In collaboration with other LNG proponents, consider extending emergency medical evacuation services to Curtis Island residents Australia Pacific LNG will collaborate with government, industry and other providers to mitigate cumulative impacts on health services in local communities including providing the appropriate level of medical facilities for its temporary accommodation facilities and operating facilities Australia Pacific LNG will continue to participate in local government and regional planning processes and provide information about its Project to inform discussion and decision making in a timely manner Health promotion programs relating to the 'Fit for Work' and 'Drug and Alcohol' policies will be implemented by Australia Pacific LNG	L	Australia Pacific LNG Shared responsibility Government: • Department of Infrastructure and Planning • Qld Health	PC	Comr Quee Numb Work progr Numl outsid
Increased demand on emergency	Cons	L	Μ	Australia Pacific LNG will continue to participate in local government and regional planning processes and provide information about its Project to inform	L	Australia Pacific LNG	PC	Austr to reg



Performance measures

munication of workforce demand estimates to ensland Health and local councils within the region

ber and type of lost workday cases related to illness

force participation rates for employee wellbeing ram activities

ber of workforce related visits to medical facilities de of Australia Pacific LNG facilities

alia Pacific LNG participation in and active contribution gional planning activities as evidenced through relevant

Identificatior	ı	Asse	ssment	Management		Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase (Cons, Ops)*	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
services	Ops	L	L	discussion and decision making in a timely manner Australia Pacific LNG will collaborate with government, industry and other providers to mitigate the impact to health services in local communities including providing the appropriate level of medical facilities for its temporary accommodation facilities and facilities In collaboration with other LNG proponents, extend emergency medical evacuation services to Curtis Island residents See Volume 4 Chapter 22 for mitigation measures for hazard and risk as they relate to emergency services	L	Shared responsibilityGovernment:Department of Infrastructure and PlanningQld Health	С	plannir and su Releva are acl plannir Track a
Increased demand for community support services and facilities (for example, public transport, family services)	Cons Ops	M	M	Australia Pacific LNG will collaborate with government, industry and community partners on research programs to understand the social impacts and opportunities created by development in the communities in which it operates Australia Pacific LNG's community investment programs will support sustainable community development Australia Pacific LNG will work with government, the community and other industries to plan for potential cumulative impacts and share information relating to potential impacts and mitigation measures Provide orientation to employees moving to the region through the workforce induction program to assist in alleviating pressure on existing support services Australia Pacific LNG will continue to participate in local government and regional planning processes and provide information about its Project to inform discussion and decision making in a timely manner Develop a social program to encourage employees to become active members of the community during the operational phase of the Project See Volume 4 Chapter 17 for mitigation measures for impacts on traffic and transport services and infrastructure	L	Australia Pacific LNG Shared responsibility Government: • Department of Infrastructure and Planning • Department of Communities	PC O LP	Commi govern provide Austral to socia relevar commu Functic govern cumula Eviden commu potenti Releva are acl plannir Evalua progra objecti Numbe particip events
Increased pressure on utility services	Cons Ops	L L	L L	Australia Pacific LNG will work with government, the community and other industries to plan for potential cumulative impacts and share information relating to potential impacts and mitigation measures	L L	Shared responsibility Government:	PC	Comm govern



Performance measures

ng outputs (reports, minutes, media communications) ubsequent commitments

ant cumulative impact and regional planning strategies knowledged and reflected in Australia Pacific LNG ng, documents and related communications

and analyse emergency response requirements

nunication of estimated workforce demands to local nment, state government and community service ers.

lia Pacific LNG participation in and active contribution ial impact research programs as evidenced through nt planning outputs (reports, minutes, media unications)

onal working relationships are established with nment, the community and other industries to plan for ative impacts

nce of joint stakeholder outputs (planning forums, unications, action plans, etc.) to identify and mitigate ial cumulative impacts

ant cumulative impact and regional planning strategies knowledged and reflected in Australia Pacific LNG ng documents and related communications

ation of Australia Pacific LNG community investment ims to assess the achievement of program goals and ives

er of Australia Pacific LNG staff and contractors pating in community organisations, activities and

nunication of workforce demand estimates to the state nment

Identification		Assess	sment	Management		Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase (Cons, Ops)*	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
				Australia Pacific LNG will continue to participate in local government and regional planning processes and provide information about its Project to inform discussion and decision making in a timely manner		Department of Infrastructure and Planning		
Reduced access to	Cons	М	М	Australia Pacific LNG will continue consultation and engagement programs	М	Australia Pacific LNG	PC	Comm
waterways, water bodies and other	Ops	М	М	with stakeholders to ensure their views are understood and considered throughout the life of the Project and will communicate the extent and timing of	L	Shared responsibility	0	stakeho
recreational areas				any impacts to affected stakeholders and schedule works around minimal		Government:	LP	TIACK
				disturbance		Primary Industries and		Numbe
				Australia Pacific LNG will implement a community complaints procedure for community members and stakeholders to raise concerns, and in turn have		Fisheries		others
				them addressed in a timely manner				Numbe
				Australia Pacific LNG will work with government and stakeholders to address loss of fishing access				Austral others
				Refer to Volume 4 Chapter 10 for mitigation measures relating to offsets for				Track a
				loss of fishing access				Evalua
								program
								objectiv
								marine

The region's growth will impact local community values and residents' lifestyle patterns	Cons	М	М	Australia Pacific LNG will collaborate with government, industry and	L	Australia Pacific LNG	PC	Australi											
	Ops	М	М	community partners on research programs to understand the social impacts and opportunities created by development in communities in which it operates	L	Shared responsibility	0	to socia relevan											
				Australia Pacific LNG's community investment programs will support		Government:	LP	commu											
				sustainable community development		 Department of Infrastructure and Planning Department of Communities 		Evaluat											
				Australia Pacific LNG will ensure contracts with suppliers and sub-contractors				progran objectiv											
				Avertalia Desifia LNC will centinue consultation and ongegement programs				Track a											
					with stakeholders to ensure their views are understood and considered				process										
															throughout the life of the Project				constru
				and accommodation code of behaviour for all employees and contractors				Numbe											
				Australia Pacific LNG will uphold a high standard of behaviour				Australi											
				Partner with volunteer and community organisations to adapt the corporate				others											



Performance measures

nunication of Project works activities to affected nolders

and analyse community attitudes towards the Project

er and type of community complaints made to lia Pacific LNG, its contractors, local council and

er and type of community complaints made to Ilia Pacific LNG, its contractors, local Council and

and analyse complaints response time and resolution

ation of Australia Pacific LNG community investment ims to assess the achievement of program goals and ives, particularly those that offset the loss of projected e habitat

lia Pacific LNG participation in and active contribution ial impact research programs as evidenced through nt planning outputs (reports, minutes, media unications)

ate Australia Pacific LNG community investment ms to assess the achievement of program goals and ves

and analyse community attitudes towards consultation sses and management of Project impacts during uction and operational phases

and analyse breaches of the code of conduct and modation facility rules by incident type

er and type of community complaints made to ilia Pacific LNG, its contractors, local council and

Identificatior	1	Asses	ssment	Management		Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase (Cons, Ops)* Probability (H, M, L, +)**		Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
				volunteering framework for the Gladstone region Consider an incentive program for the workforce to enhance participation in community activities				Track a of staff Numbe particip events Track a exampl
Shift work employment decreases the time workers spend with their families and participating in community activities (including volunteering)	Cons Ops	M	M	Australia Pacific LNG will collaborate with government industry and community partners on research programs to understand the social impacts and opportunities created by development in communities in which it operates Australia Pacific LNG will allow flexible work policies, where appropriate Australia Pacific LNG will consider structured opportunities for the non-local construction workforce to participate in community activities (including volunteering) during rostered days off Australia Pacific LNG will employ a lifestyle coordinator to implement and monitor strategy for employee participation in the community during the construction phase of the Project	L	Australia Pacific LNG Shared responsibility Government: • Department of Infrastructure and Planning • Department of Communities	PC O LP	 Austral to socia relevan commu Numbe particip events
Relationship between increased disposable income and how people spend it (e.g. increased spend on gambling, alcohol or drugs) impacting on community values	Cons Ops	L	Н	Australia Pacific LNG will uphold a high standard of behaviour and will communicate and strictly enforce its project rules and accommodation code of behaviour upon all employees and contractors Australia Pacific LNG will continue consultation and engagement programs with communities and stakeholders to ensure their views are understood and considered throughout the life of the Project Australia Pacific LNG's community investment programs will support sustainable community development Australia Pacific LNG will work with government, the community and other industries to plan for potential cumulative impacts and share information relating to potential impacts and mitigation measures Australia Pacific LNG will collaborate with government, industry and community partners on research programs to understand the social impacts and opportunities created by development in communities in which it operates As part of the employee well-being program conduct regular education	L	Australia Pacific LNG Shared responsibility Government: • Department of Infrastructure and Planning • Department of Communities Industry	PC C	Track a accomr Numbe Australi others Track a of staff Track a process constru Evaluat prograr objectiv Eviden commu



Performance measures

and analyse community attitudes towards the conduct f and contractors

er of Australia Pacific LNG staff and contractors pating in community organisations, activities and

and analyse community attitudes over time, for ole, social attitudes and experiences of community life, al diversity and social interactions

lia Pacific LNG participation in and active contribution ial impact research programs as evidenced through nt planning outputs (reports, minutes, media unications).

er of Australia Pacific LNG staff and contractors pating in community organisations, activities and

and analyse breaches of the code of conduct and modation facility rules by incident type

er and type of community complaints made to Ilia Pacific LNG, its contractors, local Council and

and analyse community attitudes towards the conduct f and contractors

and analyse community attitudes towards consultation sees and management of Project impacts during uction and operational phases

ate Australia Pacific LNG community investment ims to assess the achievement of program goals and ives

nce of joint stakeholder outputs (planning forums, unications, action plans, etc.) to identify and mitigate

Identification	n Assessment			Management		Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase (Cons, Ops)*	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
				campaigns such as 'Fit for Work', 'Drug and Alcohol' and 'Financial Management'				potentia Releval are ack plannin Australi to socia relevan commu Particip activitie
Impact of lighting, dust, noise and traffic to community amenity and lifestyle	Cons Ops	M	H	 Australia Pacific LNG will work with government, the community and other industries to plan for potential cumulative impacts and share information relating to potential impacts and mitigation measures Australia Pacific LNG will continue consultation and engagement programs with communities and stakeholders to ensure their views are understood and considered throughout the life of the Project Implement community complaints procedure for stakeholders to raise concerns, and in turn have them addressed in a timely manner Australia Pacific LNG will continue to participate in local government and regional planning processes and provide information about its Project to inform discussion and decision making in a timely manner See Volume 4 Chapter 7 for mitigation measures for potential visual amenity related impacts See Volume 4 Chapter 11 for mitigation measures for potential dust related impacts See Volume 4, Chapter 15 for mitigation measures for potential noise related impacts 	L	Australia Pacific LNG Shared responsibility Government: • Department of Infrastructure and Planning	PC O LP	Functio governi cumula Evidenci commu potentia Releval are ack plannin Numbe environ Numbe Track a process constru Also rei LNG er
Community concerns about the management of environmental,	Cons Ops	H M	M	Australia Pacific LNG will continue consultation and engagement programs with communities and stakeholders to ensure their views are understood and considered throughout the life of the Project Australia Pacific LNG will collaborate with government, industry and	L	Australia Pacific LNG Shared responsibility Government:	PC O LP	Percent Australi respect environ



Performance measures

ial cumulative impacts

ant cumulative impact and regional planning strategies knowledged and reflected in Australia Pacific LNG ng documents and related communications

lia Pacific LNG participation in and active contribution ial impact research programs as evidenced through nt planning outputs (reports, minutes, media unications)

pation rates for employee well-being program es

onal working relationships are established with ment, the community and other industries to plan for ative impacts

nce of joint stakeholder outputs (planning forums, unications, action plans, etc.) to identify and mitigate ial cumulative impacts

ant cumulative impact and regional planning strategies knowledged and reflected in Australia Pacific LNG ng documents and related communications

er of community information sessions relating to nmental impacts

er of community information sessions and participants

and analyse community attitudes towards consultation sees and management of Project impacts during uction and operational phases

efer to performance measures for the Australia Pacific nvironmental management plan

ntage of community survey respondents satisfied with lia Pacific LNG and its contractors' performances with at to management and communication of nmental, social and economic impacts

Identification	า	Asse	ssment	Management		Responsibility		
Impact	Project phase (Cons, Ops)*	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating (H, M, L, +)**			
social or economic issues				community partners on research programs to understand the social impacts and opportunities created by development in communities in which it operates Australia Pacific LNG's community investment programs will support sustainable community development		 Department of Infrastructure and Planning Department of Communities 		Austral to socia relevar commu Evalua progran objectiv
Indigenous peoples								Function
Reduced ability to access affordable housing	Cons Ops	Н	Н	Australia Pacific LNG will work with government, the community and other industries to plan for potential cumulative impacts and share information relating to potential impacts and mitigation measures To mitigate potential impacts to housing affordability and availability, Australia Pacific LNG community programs will include working with Government and agencies that provide housing to people experiencing housing distress	L	 Australia Pacific LNG Shared responsibility Government: Department of Infrastructure and Planning Department of Communities Department of Communities (Housing and Homelessness Services) 	PC O LP	NB Info provide Numbe and op seniorit Numbe through Indiger
Difficulty in securing and retaining employment on the Project for Indigenous Australians	Cons Ops	н	M	 Australia Pacific LNG will continue to use and develop methods to attract people local to the region to the workforce Australia Pacific LNG will continue to use and develop methods to attract under-represented groups to the workforce Australia Pacific LNG will aim to build collaborative partnerships with government and community organisations to enhance the capacity of employers to provide jobs and the capacity of locals to develop skills and secure jobs. For example through the Community Skills Scholarship program Indigenous engagement strategy to address recruitment and retention strategies specific to Indigenous Australians 	M	Australia Pacific LNG Shared responsibility Government: • Department of Education and Training	PC O LP	Numbe particip Austral Numbe trainee employ operati Numbe scholai Austral
Lack of business development opportunities realised for	Cons Ops	н н	M M	Australia Pacific LNG will implement a local content strategy whereby we participate in or establish programs which assist qualified local and regional businesses with the opportunity to tender for provision of goods and services for the Project.	M	Australia Pacific LNG Government: • Department of Employment, Economic Development and	PC O LP	Functic regiona Comm govern



Performance measures

- lia Pacific LNG participation in and active contribution ial impact research programs as evidenced through nt planning outputs (reports, minutes, media unications)
- ate Australia Pacific LNG community investment ims to assess the achievement of program goals and ives
- onal working relationships are established with nmental community groups
- ormation regarding Indigenous heritage will be ed on a voluntary basis
- er of Indigenous persons employed in construction berational workforces by occupation and position / ity
- er of Indigenous businesses or joint ventures engaged h the Project.
- nous employee retention rates for construction and tional workforces
- er of Gladstone area Indigenous residents pating in skills development programs supported by Ilia Pacific LNG
- er and percentage of Indigenous apprentices and es starting, graduating and finding continuous yment with Australia Pacific LNG by occupation / tional area
- er of Indigenous apprenticeships, traineeships and arships, work experience programs supported by Ilia Pacific LNG in non-LNG industries
- onal working relationships established with local and al Indigenous organisations
- unication of estimated workforce demands to state ment and Indigenous housing and other service

Identificatior	1	Asses	ssment	Management			Responsibility	Timing (PC, C, O, LP)***	
Impact	Project phase	Probability (H, M, L, +)**	Consequence (H, M, L, +)**	Management/mitigation strategies	Residual risk rating	(H, M, L, +)**			
Indigenous Australians				Australia Pacific LNG will ensure contracts with suppliers and sub-contractors are aligned with Australia Pacific LNG's 12 sustainability principles			 Innovation Department of Communities – Aboriginal and Torres Strait 		provide Numbe
				Indigenous engagement strategy to identify business opportunities and programs for development			Islander Partnerships		Pacific Numbe
				Australia Pacific LNG will provide input into Gladstone Engineering Alliance/ State Government Skills Formation Strategy as well as other planning processes					and co Numbe heritag
Lack of respect for	Cons	L	н	Australia Pacific LNG will implement a cultural awareness program	L	A	ustralia Pacific LNG	PC	initiativ heritao
Indigenous Australians	Ops	L	H Australia Pacific LNG will support Indigenous stakeholders to participate in Caring for Country initiatives	L			0	Track	
				Support programs that contribute to the health and well-being of Indigenous employees				Li	in relat engage
				Engage with Indigenous Australians in a respectful and culturally appropriate way					

* Con = construction, Ops = operations

** H = high, M = medium, L = low, + = positive

*** PC = pre construction, C = construction, O = operation, LP = life of project



Performance measures

ers

er and value of joint initiatives undertaken by Australia CLNG and Indigenous organisations

er and percentage of Australia Pacific LNG employees ontractors completing cultural awareness training

er of Indigenous people participating in cultural ge management and natural resource management ves directly related to the Project (see also cultural ge management plan).

and analyse Indigenous community attitudes towards lia Pacific LNG's position, processes and performance tion to Indigenous development and Indigenous ement