



Cross River Rail
Environmental Impact Statement
Technical Report No. 8 – Construction noise and vibration
Part C
July 2011

Cross River Rail

TECHNICAL REPORT NO. 8 CONSTRUCTION NOISE AND VIBRATION PART C

JULY 2011

Contents

1 Introduction 1

1. Introduction

The following tables present a summary of the construction activities proposed by the reference design at the major worksites for particular works where higher levels of construction noise are anticipated. These include activities associated with the:

- Southern portal worksite
- Ventilation and emergency access shaft worksite
- Boggo Road Station worksite
- Gabba Station worksite
- Albert Street Station worksite
- Roma Street Station worksite
- Northern portal worksite.

This information has been prepared for the purpose of this EIS assessment based on the reference design and proposed construction method¹.

Approximate durations of those activities for each worksite expected to have potential for the greatest noise impacts are provided for:

- demolition
- pile boring
- rock breaking
- excavations.

The key conclusion to be drawn from this construction planning task is that, while some construction activities would likely generate high levels of noise, the durations of such activities would be considerably shorter than the overall construction programme, or the operation of each worksite.

Chapter 4 Project Description provides a high level construction program.

¹ AECOM, March 2011

Albert Street Station worksite - south

Element	Estimated durations (weeks)	Year 1
A Site clearance and establishment	6	
B Demolition works	20	
C Establish piling rigs on site	4	
D Install piles	4	
E Construct acoustic shed	6	
F Excavate to formation level	10	

Notes:

- B: Dominant noise sources include rock breakers, excavators and haulage trucks (daytime construction only)
- D: Dominant noise sources include piling rigs (daytime construction only)
- F: Dominant noise sources include jumbo drill rigs, excavators and front end loaders (24 hour per day construction with night-time works carried out inside an acoustic enclosure)

Albert Street Station worksite - north

Element	Estimated durations (weeks)	Year 1	Year 2
A Utility diversions - Mary Street	10		
B Site clearance and establishment	10		
C Demolition works	10		
D Establish piling rigs on site	4		
E Install piles	6		
F Establish Mary Street site	2		
G Install piles 50% Mary Street	2		
H Construct top slab - 50% Mary Street	6		
I Establish Mary Street Site	2		
J Install piles 50% Mary Street	2		
K Construct top slab - 50% Mary Street	6		
L Construct acoustic shed	4		
M Excavate to formation level	20		

Notes:

- C: Dominant noise sources include rock breakers, excavators and haulage trucks (daytime construction only)
- E, G, J: Dominant noise sources include piling rigs (daytime construction only)
- M: Dominant noise sources include jumbo drill rigs, excavators and front end loaders (24 hour per day construction with night-time works carried out inside an acoustic enclosure)

Roma Street Station worksite - south shaft

Element	Estimated durations (weeks)	Year 1
A Site clearance and establishment	6	2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36, 38, 40, 42, 44, 46, 48, 50, 52
B Establish piling rigs on site	4	10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36, 38, 40, 42, 44, 46, 48, 50, 52
C Install piles	4	10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36, 38, 40, 42, 44, 46, 48, 50, 52
D Construct acoustic shed	6	10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36, 38, 40, 42, 44, 46, 48, 50, 52
E Excavate to formation level	10	10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36, 38, 40, 42, 44, 46, 48, 50, 52

Notes:

- A: Dominant noise sources include excavators and cranes (mostly daytime construction works)
- C: Dominant noise sources include piling rigs (mostly daytime construction works)
- E: Dominant noise sources include jumbo drill rigs, excavators and front end loaders (potential for 24 hour per day construction with night time works carried out inside an acoustic enclosure at the south shaft)

Roma Street Station worksite - central shaft

Element	Estimated durations (weeks)	Year 1
A Site clearance and establishment	10	2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36, 38, 40, 42, 44, 46, 48, 50, 52
B Establish piling rigs on site	4	10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36, 38, 40, 42, 44, 46, 48, 50, 52
C Install piles	6	10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36, 38, 40, 42, 44, 46, 48, 50, 52
D Excavate to formation level	20	10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36, 38, 40, 42, 44, 46, 48, 50, 52

Notes:

- A: Dominant noise sources include excavators and cranes (mostly daytime construction works with potential for night-time works to avoid impact on existing rail operations)
- C: Dominant noise sources include piling rigs (mostly daytime construction works with potential for night-time work required to avoid impact on existing rail operations)
- D: Dominant noise sources include jumbo drill rigs, excavators and front end loaders

Roma Street Station worksite - north shaft

Element	Estimated durations (weeks)	Year 1
A Site clearance and establishment	6	2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36, 38, 40, 42, 44, 46, 48, 50, 52
B Establish piling rigs on site	4	
C Install piles	8	
D Excavate to formation level	12	

Notes:

- A: Dominant noise sources include excavators and cranes (mostly daytime construction works)
- C: Dominant noise sources include piling rigs (mostly daytime construction works)
- D: Dominant noise sources include jumbo drill rigs, excavators and front end loaders

Northern Portal worksite

Element	Estimated durations (weeks)	Year 1
A Site clearance and establishment	4	2, 4, 6, 8, 10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36, 38, 40, 42, 44, 46, 48, 50, 52
B Establish piling rigs on site	4	
C Install piles	4	
D Excavate north portal shaft	5	
E Install piles for cut and cover box structure	9	
F Excavate trough for dive structure and cut and cover box	5	
G TBM disassembly	15	

Notes:

- A: Dominant noise sources include excavators and front end loaders (daytime construction only)
- F: Dominant noise sources include jumbo drill rigs and excavators (daytime construction only)
- G: Dominant noise sources include cranes and heavy vehicles (daytime construction only)

SINCLAIR KNIGHT MERZ
SKM **aurecon**
CRR JOINT VENTURE